



# **LEAD BASED PAINT INSPECTION REPORT**

**FOR**

**PUERTO RICO DEPARTMENT OF HEALTH**

**SAMPLING CONDUCTED AT  
RAMÓN RUIZ ARNAU UNIVERSITY HOSPITAL  
2ND LEVEL WARD B & DELIVERY ROOMS  
BAYAMÓN, PR**

**ZEM-21291**

**JUNE, 2022**

**PREPARED BY:**

**ZIMMETRY ENVIRONMENTAL MANAGEMENT CORP.  
PO Box 3545 BAYAMÓN, PR 00958  
PHONE: 787.995.0005**

**WWW.ZIMMETRY.COM**

**INFO@ZIMMETRY.COM**

## TABLE OF CONTENT

<b>SECTION 1: EXECUTIVE SUMMARY .....</b>	<b>1</b>
1.1    Introduction.....	1
1.2    Summary of Property Evaluation .....	1
1.3    Property Locations of Building Components with Lead Based Paint .....	1
Table 1-1    Summary of Building Components with Lead Based Paint .....	2
<b>SECTION 2: LEAD-BASED PAINT INSPECTION REPORT .....</b>	<b>3</b>
2.1    Overview of the Evaluation.....	3
2.2    Sampling Procedure .....	3
2.3    Results Presentation.....	4
2.3.1 Specific Findings .....	4
2.3.2 Homogeneous Areas with Special Considerations .....	4
2.3.3 Inaccessible Areas Presumed to be Lead-Based Painted .....	4
2.4    Conclusions.....	5
2.5    Lead Regulatory Levels .....	5
2.6    Conditions and Limitations .....	5
2.7    Abatement Conditions .....	6
2.8    Recommendations .....	6
2.9    Environmental Assessment Report Certification .....	7
<b>SECTION 3: APPENDICES .....</b>	<b>8</b>
Appendix B: Certifications, Licenses, and Accreditations.....	9
Appendix B: Project Photographs.....	11
Appendix C: XRF's Performance Characteristics Sheet .....	13
Appendix D: Location of Positive Materials .....	17
Appendix E: XRF Sampling Data .....	19

## **SECTION 1: EXECUTIVE SUMMARY**

---

### **1.1 INTRODUCTION**

A Lead-Based Paint inspection was conducted on December 16, 2021 and December 21, 2021 at 2<sup>nd</sup> level Ward B & 2<sup>nd</sup> level Delivery Rooms of the Hospital Universitario Ramón Ruiz Arnau (HURRA) located in Bayamón, Puerto Rico. The lead-based paint inspection was performed to identify paint that contains lead above allowable levels and to assist with the compliance of local, state and federal regulations.

### **1.2 SUMMARY OF PROPERTY EVALUATION**

The project consisted of the evaluation of the aforementioned areas in order to disclose the findings if future replacement activities will be conducted in compliance with the Department of Natural and Environmental Resources (DRNA) of Puerto Rico Non-Hazardous Solid Waste Regulation and the Lead Based Paint Abatement Activities Regulation.

Lead based paint (defined in section 2.4) components were identified in various components and surfaces throughout the project on the dates of the evaluation.

### **1.3 PROPERTY LOCATIONS OF BUILDING COMPONENTS WITH LEAD-BASED PAINT**

Table 1-1 summarizes the site components and surfaces coated with lead-based paint. Details that identify positive lead-based paint findings within specific areas and on surfaces were provided in the lead-based paint inspection report. The “substrate” is the building component material directly beneath the painted surface. Photographic documentation is for reference purposes and doesn't necessarily include all the surfaces with lead-based paint and/or components containing lead. The quantification of positives materials presented in this table is only an estimate. If an abatement of the materials will be conducted, the Contractors shall estimate the amount of materials to be abated.

If homogeneous materials that were not accounted for are identified in areas that are not described in this report or inaccessible areas described in Section 2.3.4, they shall be managed as containing lead. If suspected components that could contain lead are encountered underneath current installed tiles or other construction material, they shall be managed as containing lead until the appropriate test is performed. Refer to Appendix D: Location of Positive Materials for specific location.

**Table 1-1: Summary of Components Containing Lead**

Floor	Area	Component	Color	Substrate	Approximate Amount
2	Ward B	Wall Tiles	Green, Yellow, Cream & Blue	Ceramic	2,210 Ft <sup>2</sup>
		Bathtub	White	Ceramic	1 unit
	Delivery Rooms	Wall Tiles	Green, Blue, Cream, Yellow & White	Ceramic	8,910 Ft <sup>2</sup>

Note:

1. The quantification of positives materials presented in this table is only an estimate. If an abatement of the materials will be conducted, the Contractors shall estimate the amount of materials to be abated.

## **SECTION 2: LEAD-BASED PAINT INSPECTION REPORT**

---

### **2.1 OVERVIEW OF THE EVALUATION**

This lead-based paint inspection is an interior and exterior investigation to identify all lead-based paint on a surface-by-surface basis. The following areas were evaluated: Pediatrics Area and Isolation Rooms were evaluated in order to disclose the findings if future replacement activities will be conducted in compliance with Department of Natural and Environmental Resources (DRNA) of Puerto Rico Non-Hazardous Solid Waste Regulation and the Lead Based Paint Abatement Activities Regulation.

Samples were taken using X-Ray Fluorescence (XRF) analyzers. Some of the remaining XRF test locations exhibited lead-in-paint levels below the level that DRNA identifies as lead-based paint, namely  $1.0 \text{ mg/cm}^2$ . Such surfaces could create dust-lead or soil-lead hazards if the paint is turned into dust by abrasion, scraping, or sanding. Should these or any lead containing components or surfaces be disturbed in any manner that generates dust, care should be taken to limit its spread. The evaluation found that lead-based paint was present in selective components through the assessed areas of the referenced project on the date of the assessment (See Table 1-1).

Testing was performed by Dilia Rosado, state-certified risk assessor LBPRA-22421-225 using the Niton XLp-300A XRF, SN-101222. The credentials are provided in Section 3, Appendix A: Certifications, Licenses, and Accreditations. The XRF analyzer is designed to measure the lead content of surface coatings on a variety of building surfaces, substrates, and components. The measurement is rapid and nondestructive and, according to the manufacturer, is capable of detecting lead concentrations that occur within numerous layers of various surface coatings.

Please refer to the XRF Testing Results Section 3, Appendix E: XRF Sampling Data for the detailed analytical testing results for each distinct area inspected. The reports provide a complete testing data.

### **2.2 SAMPLING PROCEDURE**


The Lead Based Paint Sampling Procedure was designed to evaluate and document all the data obtained from the inspection in a sequential method that provided confidence at the moment of the results presentation.

The survey was performed following the methodology established in the U.S. Department of Housing and Urban Development (HUD) Guidelines for the Evaluation and Control of Lead Based Paint in Housing (2012 revision) and the Department of Natural and Environmental Resources (DRNA) of Puerto Rico Regulation 9098: Regulation for Proper Management of Lead-Based Paint Activities. The surfaces evaluation was performed as follows:

- If the lead concentration measured by the XRF Spectrum Analyzer is less than  $1.0 \text{ mg/cm}^2$  it is considered negative.

- If the lead concentration measured by the XRF Spectrum Analyzer is equal or greater than 1.0 mg/cm<sup>2</sup> it is considered positive.

To each functional space of the building a name was assigned according to the use of that space. If no name could be assigned then a code letter or number was assigned.



**Fig. 1**

Figure 1 is a representation of the name assignment given clockwise as you enter the structure and go towards the left always. Each wall surface was named with letters beginning with wall A as the wall facing the main entrance direction. The wall at your left will be wall B, the wall at front wall C and the wall at your right will be wall D.

### 2.3 RESULTS PRESENTATION

This section describes the building components and surfaces coated with lead-based paint (LBP), which were observed in the inspection. Please note that the recommendations given are always the minimum action, which in our professional judgment should be taken.

According to the DRNA lead regulations, prior to the demolishing of a structure containing lead-based paint, the contaminated surfaces or substrates must be abated or removed. The waste generated has to be characterized to determine if the waste generated is hazardous or non-hazardous waste. The firm providing the abatement services must be certified as an abatement firm by the DRNA. Workers conducting abatement must be trained and certified as abatement workers by a training provider accredited by the DRNA.

#### 2.3.1 SPECIFIC FINDINGS

The following LBP were found to contain more than 1.0 mg/cm<sup>2</sup> for what Department of Natural and Environmental Resources (DRNA) of Puerto Rico identifies as lead-based paint or materials containing lead:

- Ceramic Wall Tiles
- Bathtub

#### 2.3.2 HOMOGENEOUS AREAS WITH SPECIAL CONSIDERATIONS

NONE

#### 2.3.3 INACCESSIBLE AREAS PRESUMED TO BE LEAD-BASED PAINTED

Areas 2-17, 2-31, 2-32, 2-39, 2-40, 2-120, 2-119 & 2-122.

## 2.4 CONCLUSIONS

### 2<sup>nd</sup> Level ward B

At the 2<sup>nd</sup> level Ward B area, a ceramic bathtub, in addition to ceramic wall tiles tested resulted positive for lead above the regulatory limit of 1.0 mg/cm<sup>2</sup>. Individual components that are classified positive should be considered as being lead-based painted and managed or abated appropriately. If these surfaces will be disturbed as part of a renovation/demolition project it shall be managed following the DRNA Lead Based Paint Abatement Control Activities Regulation.

### 2<sup>nd</sup> Level Delivery Rooms

At these areas ceramic wall tiles resulted positive for lead above the regulatory limit of 1.0 mg/cm<sup>2</sup>. Individual components that are classified positive should be considered as being lead-based painted and managed or abated appropriately. If these surfaces will be disturbed as part of a renovation/demolition project it shall be managed following the DRNA Lead Based Paint Abatement Control Activities Regulation.

## 2.5 LEAD REGULATORY LEVELS

The lead regulatory levels provided below are those used when preparing this lead-based paint evaluation or when evaluating data collected. The EPA regulatory levels are the same as the state regulatory levels provided in the following table.

<b>TABLE 2-1: LEAD REGULATORY LEVELS</b>	
	EPA/DRNA Levels
<b>Lead-Based Paint</b>	<b>1.0 mg/cm<sup>2</sup></b> <b>or</b> <b>0.5% by weight (or 5,000 ppm)</b>

## 2.6 CONDITIONS AND LIMITATIONS—DISCLAIMER

Zimmetry Environmental Management Corp. has performed this lead-based paint inspection in a thorough and professional manner consistent with commonly accepted industry standards. The Preparer cannot guarantee and does not warrant that this evaluation has identified all adverse environmental factors and/or conditions affecting this project on the dates of the evaluation.

The results reported and conclusions reached by the Preparer are solely for the benefit of the Owner. The results and opinions in this report, based solely on the conditions found at the project on the date of the evaluation, are valid only on those dates. The Preparer assumes no obligation to advise the client of any changes in any real or potential lead-based paint hazards at this project beyond the dates of the evaluation.

The lead inspection was performed to ready accessible components and surfaces. If suspected components that could contain lead are encountered underneath current installed tiles or other construction material, they shall be managed as containing lead until the appropriate test is performed.

## **2.7 ABATEMENT CONDITIONS**

Abatement, as defined by HUD and the Department of Natural and Environmental Resources (DRNA) of Puerto Rico, means any set of measures designed to eliminate lead-based paint and/or lead-based paint hazards permanently. The people providing these services must be trained in accordance with the DRNA licensing/certification requirements. The product manufacturer and/or contractor must warrant abatement methods to last a minimum of 20 years, or these methods must have a design life of at least 20 years.

- onsite or offsite removal of lead-based paint from substrates and components
- replacement of components or fixtures painted with lead-based paint
- permanent enclosure of lead-based paint with construction materials mechanically-fastened to the substrate
- encapsulation of lead-based paint with specially designed encapsulant products
- removal or permanent covering (concrete or asphalt) of soil-lead-based paint hazards

If enclosure or encapsulation is conducted as an abatement method, the lead-based paint remains on the property, so ongoing lead-based paint maintenance is required.

## **2.8 RECOMMENDATIONS**

According to the DRNA lead regulations, prior to the demolishing of a structure containing lead-based paint, the contaminated surfaces or substrates must be abated or removed. The waste generated has to be characterized to determine if the waste generated is hazardous or non-hazardous waste. The firm providing the abatement services must be certified as an abatement firm by the DRNA. Workers conducting abatement must be trained and certified as abatement workers by a training provider accredited by the DRNA.

## **2.9 ENVIRONMENTAL ASSESSMENT REPORT CERTIFICATION**

Zimmetry Environmental Management Corp. has performed this lead-based paint inspection in a thorough and professional manner consistent with commonly accepted industry standards. The inspection was conducted on December 16, 2021 and December 21, 2021 by Dilia Rosado, state-certified lead inspector LBPRA-22421-225, qualified by experience, education and training in the recognition of lead-based paint and approved sampling techniques using the Niton XLP-300A XRF, SN-101222.



---

Dilia Rosado, MEM  
Environmental Risk Assessor

## **SECTION 3: APPENDICES**

---

**Appendix A: Certifications, Licenses, and Accreditations**

**Appendix B: Project Photographs**

**Appendix C: XRF's Performance Characteristics Sheet**

**Appendix D: Location of Positive Materials**

**Appendix E: XRF Sampling Data**

## APPENDIX A: CERTIFICATIONS, LICENSES, AND ACCREDITATIONS



**CUSTOMER TRAINING**

### Thermo Scientific Niton XRF Analyzer Operator's Training Certificate

This is to certify that

**Dilia Rosado**

has successfully completed the Thermo Fisher Scientific Niton XLp 300 XRF Analyzer Operational Training Course. The topics of this course include device configuration, sample preparation, safe operation and analysis, interpretation of results, and routine maintenance of the Thermo Scientific Niton XRF Analyzer.

Course date: May 29, 2017  
Course teaches by: Thermo Fisher Portable Analytical Inc.

Customer  
Training  
Certificate

Juan C. Cruz  
Regional Sales Manager  
Latin America & the Caribbean

**Thermo**  
SCIENTIFIC

Part of Thermo Fisher Scientific

## APPENDIX A: CERTIFICATIONS, LICENSES, AND ACCREDITATIONS



### GOBIERNO DE PUERTO RICO DEPARTAMENTO DE RECURSOS NATURALES Y AMBIENTALES

Estimado Sr. Harry Peña:

#### CERTIFICACIÓN DE INDIVIDUOS

Luego de haber evaluado la solicitud de certificación de empresa para realizar actividades de mitigación de pintura con base de plomo, radicadas bajo la empresa Zimmetry Environmental Management Corp. se encontró que las mismas cumplen con los requisitos establecidos en el Capítulo VII, del *Reglamento para el Manejo Adecuado de Actividades de Pintura con Base de Plomo*. La certificación otorgada es la siguiente:

D	Nombre	Vigencia de la certificación	Núm. De Certificación	
LF	Zimmetry Environmental Management Corp.	Marzo 3, 2022	Marzo 2, 2023	LBPF-05322-012

El certificado está en proceso por lo que este comunicado podrá ser utilizado como evidencia de certificación.

Cualquier duda al respecto, favor comunicarse con esta servidora.

Cordialmente,

Magaly Ríos López

Oficial de Permisos Ambientales II  
División de Desperdicios Tóxicos

San José Industrial Park, 1375 Ave Ponce de León, San Juan, PR 00926

787.999.2303

[www.drna.pr.gov](http://www.drna.pr.gov)

787.999.2200

## APPENDIX B: PROJECT PHOTOGRAPHS

---



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic wall tiles.



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic wall tiles.



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic wall tiles.

Photographic documentation is for reference purposes and doesn't necessarily include all the surfaces with lead-based paint and/or components containing lead

## APPENDIX B: PROJECT PHOTOGRAPHS

---



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic wall tiles.



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic bathtub.



**2<sup>nd</sup> Level Ward B**  
Lead containing ceramic wall tiles.

Photographic documentation is for reference purposes and doesn't necessarily include all the surfaces with lead-based paint and/or components containing lead

**ZIMMETRY ENVIRONMENTAL MANAGEMENT CORP.**

*Lead Based Paint Inspection*

*2nd Level Ward B & Delivery Rooms*

*HURRA, Bayamón, Puerto Rico*

## APPENDIX C: XRF PERFORMANCE CHARACTERISTICS SHEET

---

## Performance Characteristic Sheet

**EFFECTIVE DATE:** September 24, 2004

**EDITION NO.: 1**

**MANUFACTURER AND MODEL:**

Make: Niton LLC

Tested Model: XLp 300

Source:  $^{109}\text{Cd}$

Note: This PCS is also applicable to the equivalent model variations indicated below, for the Lead-in-Paint K+L variable reading time mode, in the XLi and XLp series:

XLi 300A, XLi 301A, XLi 302A and XLi 303A.

XLp 300A, XLp 301A, XLp 302A and XLp 303A.

XLi 700A, XLi 701A, XLi 702A and XLi 703A.

XLp 700A, XLp 701A, XLp 702A, and XLp 703A.

Note: The XLi and XLp versions refer to the shape of the handle part of the instrument. The differences in the model numbers reflect other modes available, in addition to Lead-in-Paint modes. The manufacturer states that specifications for these instruments are identical for the source, detector, and detector electronics relative to the Lead-in-Paint mode.

### FIELD OPERATION GUIDANCE

**OPERATING PARAMETERS:**

Lead-in-Paint K+L variable reading time mode.

**XRF CALIBRATION CHECK LIMITS:**

0.8 to 1.2 mg/cm <sup>2</sup> (inclusive)
---

The calibration of the XRF instrument should be checked using the paint film nearest 1.0 mg/cm<sup>2</sup> in the NIST Standard Reference Material (SRM) used (e.g., for NIST SRM 2579, use the 1.02 mg/cm<sup>2</sup> film).

If readings are outside the acceptable calibration check range, follow the manufacturer's instructions to bring the instruments into control before XRF testing proceeds.

**SUBSTRATE CORRECTION:**

For XRF results using Lead-in-Paint K+L variable reading time mode, substrate correction is not needed for:

Brick, Concrete, Drywall, Metal, Plaster, and Wood

**INCONCLUSIVE RANGE OR THRESHOLD:**

<b>K+L MODE READING DESCRIPTION</b>	<b>SUBSTRATE</b>	<b>THRESHOLD (mg/cm<sup>2</sup>)</b>
Results not corrected for substrate bias on any substrate	Brick	1.0
	Concrete	1.0
	Drywall	1.0
	Metal	1.0
	Plaster	1.0
	Wood	1.0

## BACKGROUND INFORMATION

### EVALUATION DATA SOURCE AND DATE:

This sheet is supplemental information to be used in conjunction with Chapter 7 of the HUD *Guidelines for the Evaluation and Control of Lead-Based Paint Hazards in Housing* ("HUD Guidelines"). Performance parameters shown on this sheet are calculated from the EPA/HUD evaluation using archived building components. Testing was conducted in August 2004 on 133 testing combinations. The instruments that were used to perform the testing had new sources; one instrument's was installed in November 2003 with 40 mCi initial strength, and the other's was installed June 2004 with 40 mCi initial strength.

### OPERATING PARAMETERS:

Performance parameters shown in this sheet are applicable only when properly operating the instrument using the manufacturer's instructions and procedures described in Chapter 7 of the HUD Guidelines.

### SUBSTRATE CORRECTION VALUE COMPUTATION:

Substrate correction is not needed for brick, concrete, drywall, metal, plaster or wood when using Lead-in-Paint K+L variable reading time mode, the normal operating mode for these instruments. If substrate correction is desired, refer to Chapter 7 of the HUD Guidelines for guidance on correcting XRF results for substrate bias.

### EVALUATING THE QUALITY OF XRF TESTING:

Randomly select ten testing combinations for retesting from each house or from two randomly selected units in multifamily housing. Use the K+L variable time mode readings.

Conduct XRF retesting at the ten testing combinations selected for retesting.

Determine if the XRF testing in the units or house passed or failed the test by applying the steps below.

Compute the Retest Tolerance Limit by the following steps:

Determine XRF results for the original and retest XRF readings. Do not correct the original or retest results for substrate bias. In single-family housing a result is defined as the average of three readings. In multifamily housing, a result is a single reading. Therefore, there will be ten original and ten retest XRF results for each house or for the two selected units.

Calculate the average of the original XRF result and retest XRF result for each testing combination.

Square the average for each testing combination.

Add the ten squared averages together. Call this quantity C.

Multiply the number C by 0.0072. Call this quantity D.

Add the number 0.032 to D. Call this quantity E.

Take the square root of E. Call this quantity F.

Multiply F by 1.645. The result is the Retest Tolerance Limit.

Compute the average of all ten original XRF results.

Compute the average of all ten re-test XRF results.

Find the absolute difference of the two averages.

If the difference is less than the Retest Tolerance Limit, the inspection has passed the retest. If the difference of the overall averages equals or exceeds the Retest Tolerance Limit, this procedure should be repeated with ten new testing combinations. If the difference of the overall averages is equal to or greater than the Retest Tolerance Limit a second time, then the inspection should be considered deficient.

Use of this procedure is estimated to produce a spurious result approximately 1% of the time. That is, results of this procedure will call for further examination when no examination is warranted in approximately 1 out of 100 dwelling units tested.

#### **TESTING TIMES:**

For the Lead-in-Paint K+L variable reading time mode, the instrument continues to read until it is moved away from the testing surface, terminated by the user, or the instrument software indicates the reading is complete. The following table provides testing time information for this testing mode. The times have been adjusted for source decay, normalized to the initial source strengths as noted above. Source strength and type of substrate will affect actual testing times. At the time of testing, the instruments had source strengths of 26.6 and 36.6 mCi.

<b>Testing Times Using K+L Reading Mode (Seconds)</b>						
	All Data			Median for laboratory-measured lead levels (mg/cm <sup>2</sup> )		
Substrate	25 <sup>th</sup> Percentile	Median	75 <sup>th</sup> Percentile	Pb < 0.25	0.25 ≤ Pb < 1.0	1.0 ≤ Pb
Wood Drywall	4	11	19	11	15	11
Metal	4	12	18	9	12	14
Brick Concrete Plaster	8	16	22	15	18	16

#### **CLASSIFICATION RESULTS:**

XRF results are classified as positive if they are greater than or equal to the threshold, and negative if they are less than the threshold.

#### **DOCUMENTATION:**

A document titled *Methodology for XRF Performance Characteristic Sheets* provides an explanation of the statistical methodology used to construct the data in the sheets, and provides empirical results from using the recommended inconclusive ranges or thresholds for specific XRF instruments. For a copy of this document call the National Lead Information Center Clearinghouse at 1-800-424-LEAD.

This XRF Performance Characteristic Sheet was developed by the Midwest Research Institute (MRI) and QuanTech, Inc., under a contract between MRI and the XRF manufacturer. HUD has determined that the information provided here is acceptable when used as guidance in conjunction with Chapter 7, Lead-Based Paint Inspection, of HUD's *Guidelines for the Evaluation and Control of Lead-Based Paint Hazards in Housing*.


**ZIMMETRY ENVIRONMENTAL MANAGEMENT CORP.**

*Lead Based Paint Inspection*

*2nd Level Ward B & Delivery Rooms*

*HURRA, Bayamón, Puerto Rico*

## APPENDIX D: LOCATION OF POSITIVE MATERIALS



Second Floor

Note:

The layout of materials shown in this figure is for illustrative purposes only. For actual location and quantity of materials refer to the survey report dated June 2022

**Zimmetry Environmental**  
Environmental Building Inspectors  
Indoor Environmental Quality / Mold Assessments, Asbestos,  
Lead Based Paint Consulting – Phone – Fax (787) 995-0005  
Project: Hospital Universitario Ramón Ruiz Arnao in Bayamón, PR  
Date: June 2022 Project No: ZEM-21291

**ZIMMETRY ENVIRONMENTAL MANAGEMENT CORP.**

*Lead Based Paint Inspection*

*2nd Level Ward B & Delivery Rooms*

*HURRA, Bayamón, Puerto Rico*

## APPENDIX E: XRF SAMPLING DATA

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
1	Calibration				1.00		
2	Calibration				1.00		
3	Calibration				1.00		
4	Room 221	Wall A	Cream	Concrete	0.00	Negative	
5	Room 221	Wall B	Cream	Concrete	0.00	Negative	
6	Room 221	Wall C	Cream	Concrete	0.01	Negative	
7	Room 221	Wall D	Cream	Concrete	0.00	Negative	
8	Room 221	Door	Brown	Wood	0.00	Negative	
9	Room 221	Door Casing	White	Metal	0.00	Negative	
10	Room 221	Window Casing	Black	Metal	0.00	Negative	
11	Bathroom 221	Door	Varnish	Wood	0.00	Negative	
12	Bathroom 221	Door Casing	White	Metal	0.00	Negative	
13	Bathroom 221	Wall Tile	Green	Ceramic	1.40	Positive	
14	Bathroom 221	Wall A	Cream	Concrete	0.00	Negative	
15	Bathroom 221	Wall B	Cream	Concrete	0.00	Negative	
16	Bathroom 221	Wall C	Cream	Concrete	0.00	Negative	
17	Bathroom 221	Wall D	Cream	Concrete	0.00	Negative	
18	Bathroom 221	Window Casing	Black	Metal	0.00	Negative	
19	Bathroom 221	Ceiling	Cream	Concrete	0.00	Negative	
20	Bathroom 221	Floor Tile	Green	Ceramic	0.00	Negative	
21	Room 222	Wall A	Cream	Concrete	0.00	Negative	
22	Room 222	Wall B	Cream	Concrete	0.00	Negative	
23	Room 222	Wall C	Cream	Concrete	0.00	Negative	
24	Room 222	Wall D	Cream	Concrete	0.00	Negative	
25	Room 222	Window Casing	Black	Metal	0.00	Negative	
26	Room 222	Cabinet	White	Metal	0.00	Negative	
27	Room 222	Door	Varnish	Wood	0.00	Negative	
28	Room 222	Door Casing	White	Metal	0.00	Negative	
29	Bathroom 222/223	Door	Varnish	Wood	0.00	Negative	
30	Bathroom 222/223	Door Casing	White	Metal	0.00	Negative	
31	Bathroom 222/223	Wall A	White	Concrete	0.00	Negative	
32	Bathroom 222/223	Wall B	White	Concrete	0.00	Negative	
33	Bathroom 222/223	Wall C	White	Concrete	0.00	Negative	
34	Bathroom 222/223	Wall D	White	Concrete	0.00	Negative	
35	Bathroom 222/223	Wall Tile	Green	Ceramic	1.70	Positive	
36	Bathroom 222/223	Floor Tile	Green	Ceramic	0.00	Negative	
37	Bathroom 222/223	Toilet	White	Ceramic	0.00	Negative	
38	Bathroom 222/223	Window Casing	Black	Metal	0.00	Negative	
39	Room 223	Wall A	Cream	Concrete	0.00	Negative	
40	Room 223	Wall B	Cream	Concrete	0.00	Negative	
41	Room 223	Wall C	Cream	Concrete	0.00	Negative	
42	Room 223	Wall D	Cream	Concrete	0.00	Negative	
43	Room 223	Window Casing	Black	Metal	0.00	Negative	
44	Room 223	Cabinet	White	Metal	0.00	Negative	
45	Room 223	Door	Varnish	Wood	0.00	Negative	
46	Room 223	Door Casing	White	Metal	0.00	Negative	
47	Room 224	Wall A	Cream	Concrete	0.00	Negative	
48	Room 224	Wall B	Cream	Concrete	0.00	Negative	
49	Room 224	Wall C	Cream	Concrete	0.01	Negative	
50	Room 224	Wall D	Cream	Concrete	0.01	Negative	
51	Room 224	Window Casing	Black	Metal	0.00	Negative	
52	Room 224	Cabinet	White	Metal	0.00	Negative	
53	Room 224	Door	Varnish	Wood	0.00	Negative	
54	Room 224	Door Casing	White	Metal	0.00	Negative	
55	Bathroom 224	Door	Varnish	Wood	0.00	Negative	
56	Bathroom 224	Door Casing	White	Metal	0.00	Negative	
57	Bathroom 224	Wall Tile	Green	Ceramic	1.40	Positive	
58	Bathroom 224	Wall A	Cream	Concrete	0.00	Negative	
59	Bathroom 224	Wall B	Cream	Concrete	0.00	Negative	
60	Bathroom 224	Wall C	Cream	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
61	Bathroom 224	Wall D	Cream	Concrete	0.00	Negative	
62	Bathroom 224	Window Casing	Black	Metal	0.00	Negative	
63	Bathroom 224	Ceiling	Cream	Concrete	0.00	Negative	
64	Bathroom 224	Floor Tile	Green	Ceramic	0.00	Negative	
65	Room 225	Wall A	Cream	Concrete	0.00	Negative	
66	Room 225	Wall B	Cream	Concrete	0.00	Negative	
67	Room 225	Wall C	Cream	Concrete	0.00	Negative	
68	Room 225	Wall D	Cream	Concrete	0.00	Negative	
69	Room 225	Window Casing	Black	Metal	0.00	Negative	
70	Room 225	Cabinet	White	Metal	0.00	Negative	
71	Room 225	Door	Varnish	Wood	0.00	Negative	
72	Room 225	Door Casing	White	Metal	0.00	Negative	
73	Bathroom 225	Door	Varnish	Wood	0.00	Negative	
74	Bathroom 225	Door Casing	White	Metal	0.00	Negative	
75	Bathroom 225	Wall Tile	Green	Ceramic	1.40	Positive	
76	Bathroom 225	Wall A	Cream	Concrete	0.00	Negative	
77	Bathroom 225	Wall B	Cream	Concrete	0.00	Negative	
78	Bathroom 225	Wall C	Cream	Concrete	0.00	Negative	
79	Bathroom 225	Wall D	Cream	Concrete	0.00	Negative	
80	Bathroom 225	Window Casing	Black	Metal	0.00	Negative	
81	Bathroom 225	Ceiling	Cream	Concrete	0.00	Negative	
82	Bathroom 225	Floor Tile	Green	Ceramic	0.00	Negative	
83	Room 226	Wall A	Cream	Concrete	0.00	Negative	
84	Room 226	Wall B	Cream	Concrete	0.00	Negative	
85	Room 226	Wall C	Cream	Concrete	0.00	Negative	
86	Room 226	Wall D	Cream	Concrete	0.00	Negative	
87	Room 226	Window Casing	Black	Metal	0.00	Negative	
88	Room 226	Cabinet	White	Metal	0.00	Negative	
89	Room 226	Door	Varnish	Wood	0.00	Negative	
90	Room 226	Door Casing	White	Metal	0.00	Negative	
91	Room 227	Wall A	Cream	Concrete	0.00	Negative	
92	Room 227	Wall B	Cream	Concrete	0.00	Negative	
93	Room 227	Wall C	Cream	Concrete	0.00	Negative	
94	Room 227	Wall D	Cream	Concrete	0.00	Negative	
95	Room 227	Window Casing	Black	Metal	0.00	Negative	
96	Room 227	Cabinet	White	Metal	0.00	Negative	
97	Room 227	Door	Varnish	Wood	0.00	Negative	
98	Room 227	Door Casing	White	Metal	0.00	Negative	
99	Room 228	Wall A	Cream	Concrete	0.00	Negative	
100	Room 228	Wall B	Cream	Concrete	0.00	Negative	
101	Room 228	Wall C	Cream	Concrete	0.00	Negative	
102	Room 228	Wall D	Cream	Concrete	0.00	Negative	
103	Room 228	Window Casing	Black	Metal	0.00	Negative	
104	Room 228	Cabinet	White	Metal	0.00	Negative	
105	Room 228	Door	Varnish	Wood	0.00	Negative	
106	Room 228	Door Casing	White	Metal	0.00	Negative	
107	Room 229	Door Casing	White	Metal	0.00	Negative	
108	Room 229	Wall A	Cream	Concrete	0.00	Negative	
109	Room 229	Wall B	Cream	Concrete	0.00	Negative	
110	Room 229	Wall C	Cream	Concrete	0.00	Negative	
111	Room 229	Wall D	Cream	Concrete	0.00	Negative	
112	Room 229	Window Casing	Black	Metal	0.00	Negative	
113	Room 229	Cabinet	White	Metal	0.00	Negative	
114	Room 229	Door	Varnish	Wood	0.00	Negative	
115	Room 229	Door Casing	White	Metal	0.00	Negative	
116	Room 230	Wall A	Cream	Concrete	0.00	Negative	
117	Room 230	Wall B	Cream	Concrete	0.03	Negative	
118	Room 230	Wall C	Cream	Concrete	0.01	Negative	
119	Room 230	Wall D	Cream	Concrete	0.00	Negative	
120	Room 230	Door	Brown	Wood	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
121	Room 230	Door Casing	White	Metal	0.00	Negative	
122	Room 230	Window Casing	Black	Metal	0.00	Negative	
123	Area 2-5	Wall A	Gray	Concrete	0.00	Negative	
124	Area 2-5	Wall B	Cream	Concrete	0.00	Negative	
125	Area 2-5	Wall C	Cream	Concrete	0.00	Negative	
126	Area 2-5	Wall D	Cream	Concrete	0.03	Negative	
127	Area 2-5	Door Casing	White	Metal	0.00	Negative	
128	Area 2-5	Door	Varnish	Wood	0.00	Negative	
129	Area 2-6	Wall A	Gray	Concrete	0.01	Negative	
130	Area 2-6	Wall B	Cream	Concrete	0.01	Negative	
131	Area 2-6	Wall C	Cream	Concrete	0.00	Negative	
132	Area 2-6	Wall D	Cream	Concrete	0.00	Negative	
133	Area 2-6	Wall Tile	Yellow	Ceramic	1.30	Positive	
134	Area 2-6	Floor Tile	Cream	Ceramic	0.00	Negative	
135	Area 2-6	Ceiling	White	Drywall	0.00	Negative	
136	Area 2-7	Wall A	White	Concrete	0.00	Negative	
137	Area 2-7	Wall B	White	Concrete	0.00	Negative	
138	Area 2-7	Wall C	White	Concrete	0.00	Negative	
139	Area 2-7	Wall D	White	Concrete	0.02	Negative	
140	Area 2-7	Partition	Yellow	Wood	0.00	Negative	
141	Area 2-7	Toilet	White	Ceramic	0.00	Negative	
142	Area 2-7	Lavatory	White	Ceramic	0.00	Negative	
143	Area 2-7	Wall Tile	Yellow	Ceramic	1.20	Positive	
144	Area 2-7	Ceiling	White	Drywall	0.00	Negative	
145	Area 2-7	Door Casing	White	Metal	0.00	Negative	
146	Area 2-7	Door	Varnish	Wood	0.00	Negative	
147	Area 2-9	Wall A	Pink	Concrete	0.00	Negative	
148	Area 2-9	Wall B	Cream	Concrete	0.00	Negative	
149	Area 2-9	Wall C	Cream	Concrete	0.00	Negative	
150	Area 2-9	Wall D	Cream	Concrete	0.00	Negative	
151	Area 2-9	Door Casing	White	Metal	0.00	Negative	
152	Area 2-9	Door	Varnish	Wood	0.00	Negative	
153	Area 2-15	Gate	White	Metal	0.00	Negative	
154	Area 2-15	Wall A	Cream	Concrete	0.00	Negative	
155	Area 2-15	Wall B	Cream	Concrete	0.01	Negative	
156	Area 2-15	Wall C	Cream	Concrete	0.01	Negative	
157	Area 2-15	Wall D	Cream	Concrete	0.00	Negative	
158	Area 2-15	Cabinet	Blue	Metal	0.00	Negative	
159	Area 2-15	Shelve	Blue	Metal	0.00	Negative	
160	Area 2-16	Wall A	Cream	Concrete	0.00	Negative	
161	Area 2-16	Wall B	Cream	Concrete	0.00	Negative	
162	Area 2-16	Wall C	Cream	Concrete	0.00	Negative	
163	Area 2-16	Wall D	Cream	Concrete	0.00	Negative	
164	Area 2-16	Sink	White	Metal	0.00	Negative	
165	Area 2-16	Cabinet	White	Metal	0.00	Negative	
166	Area 2-20	Door	Varnish	Wood	0.00	Negative	
167	Area 2-20	Door Casing	White	Metal	0.00	Negative	
168	Area 2-20	Wall A	Green	Concrete	0.00	Negative	
169	Area 2-20	Wall B	Green	Concrete	0.00	Negative	
170	Area 2-20	Wall C	Green	Concrete	0.00	Negative	
171	Area 2-20	Wall D	Green	Concrete	0.00	Negative	
172	Area 2-21	Door	Varnish	Wood	0.00	Negative	
173	Area 2-21	Wall Tile	Green	Ceramic	1.40	Positive	
174	Area 2-21	Floor Tile	Green	Ceramic	0.03	Negative	
175	Area 2-21	Wall A	Cream	Concrete	0.00	Negative	
176	Area 2-21	Wall B	Cream	Concrete	0.00	Negative	
177	Area 2-21	Wall C	Cream	Concrete	0.00	Negative	
178	Area 2-21	Wall D	Cream	Concrete	0.00	Negative	
179	Area 2-21	Ceiling	Cream	Drywall	0.00	Negative	
180	Area 2-21	Door Casing	White	Metal	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
181	Area 2-22	Door	Varnish	Wood	0.00	Negative	
182	Area 2-22	Door Casing	Varnish	Wood	0.00	Negative	
183	Area 2-22	Ceiling	White	Concrete	0.00	Negative	
184	Area 2-22	Floor	Gray	Concrete	0.02	Negative	
185	Area 2-22	Wall A	White	Concrete	0.01	Negative	
186	Area 2-22	Wall B	White	Concrete	0.00	Negative	
187	Area 2-22	Wall C	White	Concrete	0.00	Negative	
188	Area 2-22	Wall D	White	Concrete	0.00	Negative	
189	Area 2-23	Door	Varnish	Wood	0.00	Negative	
190	Area 2-23	Door Casing	Varnish	Wood	0.00	Negative	
191	Area 2-23	Wall A	White	Concrete	0.00	Negative	
192	Area 2-23	Wall B	White	Concrete	0.03	Negative	
193	Area 2-23	Wall C	White	Concrete	0.00	Negative	
194	Area 2-23	Wall D	White	Concrete	0.00	Negative	
195	Area 2-23	Ceiling	White	Concrete	0.00	Negative	
196	Area 2-24	Door	Varnish	Wood	0.00	Negative	
197	Area 2-24	Door Casing	White	Metal	0.00	Negative	
198	Area 2-24	Wall A	Cream	Concrete	0.00	Negative	
199	Area 2-24	Wall B	Cream	Concrete	0.00	Negative	
200	Area 2-24	Wall C	Cream	Concrete	0.00	Negative	
201	Area 2-24	Wall D	Cream	Concrete	0.00	Negative	
202	Area 2-24	Window Casing	Black	Metal	0.00	Negative	
203	Area 2-29	Wall A	Cream	Concrete	0.00	Negative	
204	Area 2-29	Wall B	Cream	Concrete	0.00	Negative	
205	Area 2-29	Wall C	Cream	Concrete	0.00	Negative	
206	Area 2-29	Wall D	Cream	Concrete	0.00	Negative	
207	Area 2-29	Column	Cream	Concrete	0.00	Negative	
208	Area 2-29	Window Casing	Black	Metal	0.00	Negative	
209	Area 2-29	Door	Varnish	Wood	0.00	Negative	
210	Area 2-29	Door Casing	White	Metal	0.00	Negative	
211	Area 2-37	Wall A	Cream	Concrete	0.00	Negative	
212	Area 2-37	Wall B	Cream	Concrete	0.02	Negative	
213	Area 2-37	Wall C	Cream	Concrete	0.00	Negative	
214	Area 2-37	Wall D	Cream	Concrete	0.00	Negative	
215	Area 2-37	Column	Cream	Concrete	0.00	Negative	
216	Area 2-37	Door	Varnish	Wood	0.00	Negative	
217	Area 2-37	Door Casing	White	Metal	0.00	Negative	
218	Area 2-36	Wall A	Yellow	Concrete	0.00	Negative	
219	Area 2-36	Wall B	Yellow	Concrete	0.00	Negative	
220	Area 2-36	Wall C	Yellow	Concrete	0.01	Negative	
221	Area 2-36	Wall D	Brown	Concrete	0.00	Negative	
222	Area 2-36	Door	Varnish	Wood	0.00	Negative	
223	Area 2-36	Door	Varnish	Wood	0.00	Negative	
224	Area 2-36	Door Casing	White	Metal	0.00	Negative	
225	Area 2-38	Door	Varnish	Wood	0.00	Negative	
226	Area 2-38	Door Casing	White	Metal	0.00	Negative	
227	Area 2-38	Wall A	Cream	Concrete	0.00	Negative	
228	Area 2-38	Wall B	Cream	Concrete	0.00	Negative	
229	Area 2-38	Wall C	Cream	Concrete	0.00	Negative	
230	Area 2-38	Wall D	Cream	Concrete	0.00	Negative	
231	Room 240	Wall A	Cream	Concrete	0.00	Negative	
232	Room 240	Wall B	Cream	Concrete	0.00	Negative	
233	Room 240	Wall C	Cream	Concrete	0.00	Negative	
234	Room 240	Wall D	Cream	Concrete	0.00	Negative	
235	Room 240	Door	Brown	Wood	0.00	Negative	
236	Room 240	Door Casing	White	Wood	0.00	Negative	
237	Room 240	Window Casing	Brown	Metal	0.00	Negative	
238	Room 240 Bathroom	Wall Tile	Green	Ceramic	1.40	Positive	
239	Room 240 Bathroom	Toilet	White	Ceramic	0.00	Negative	
240	Room 240 Bathroom	Lavatory	White	Ceramic	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
241	Room 240 Bathroom	Upper Wall A	White	Concrete	0.00	Negative	
242	Room 240 Bathroom	Upper Wall B	White	Concrete	0.00	Negative	
243	Room 240 Bathroom	Upper Wall C	White	Concrete	0.00	Negative	
244	Room 240 Bathroom	Upper Wall D	White	Concrete	0.00	Negative	
245	Room 240 Bathroom	Ceiling	White	Concrete	0.00	Negative	
246	Room 240 Bathroom	Floor Tile	Green	Ceramic	0.00	Negative	
247	Room 240 Bathroom	Wall Tile	Light Green	Ceramic	1.20	Positive	
248	Room 239	Door	Brown	Wood	0.00	Negative	
249	Room 239	Door Casing	White	Wood	0.00	Negative	
250	Room 239	Wall A	Cream	Concrete	0.03	Negative	
251	Room 239	Wall B	Cream	Concrete	0.00	Negative	
252	Room 239	Wall C	Cream	Concrete	0.00	Negative	
253	Room 239	Wall D	Cream	Concrete	0.00	Negative	
254	Room 239	Window Casing	Brown	Metal	0.00	Negative	
255	Bathroom 239 & 238	Floor Tile	Green	Ceramic	0.01	Negative	
256	Bathroom 239 & 238	Wall Tile	Light Green	Ceramic	1.20	Positive	
257	Bathroom 239 & 238	Wall Tile	Green	Ceramic	1.40	Positive	
258	Bathroom 239 & 238	Upper Wall A	White	Concrete	0.00	Negative	
259	Bathroom 239 & 238	Upper Wall B	White	Concrete	0.00	Negative	
260	Bathroom 239 & 238	Upper Wall C	White	Concrete	0.00	Negative	
261	Bathroom 239 & 238	Upper Wall D	White	Concrete	0.00	Negative	
262	Bathroom 239 & 238	Door	Brown	Wood	0.00	Negative	
263	Bathroom 239 & 238	Door Casing	White	Wood	0.00	Negative	
264	Bathroom 239 & 238	Door	Brown	Wood	0.00	Negative	
265	Bathroom 239 & 238	Door Casing	White	Wood	0.00	Negative	
266	Bathroom 239 & 238	Toilet	White	Ceramic	0.01	Negative	
267	Bathroom 239 & 238	Window Casing	Brown	Metal	0.00	Negative	
268	Room 238	Door	Brown	Wood	0.00	Negative	
269	Room 238	Door Casing	White	Wood	0.00	Negative	
270	Room 238	Wall A	Cream	Concrete	0.00	Negative	
271	Room 238	Wall B	Cream	Concrete	0.00	Negative	
272	Room 238	Wall C	Cream	Concrete	0.02	Negative	
273	Room 238	Wall D	Cream	Concrete	0.02	Negative	
274	Room 238	Window Casing	Brown	Metal	0.00	Negative	
275	Room 237	Door	Brown	Wood	0.00	Negative	
276	Room 237	Door Casing	White	Wood	0.00	Negative	
277	Room 237	Wall A	Cream	Concrete	0.00	Negative	
278	Room 237	Wall B	Cream	Concrete	0.00	Negative	
279	Room 237	Wall C	Cream	Concrete	0.00	Negative	
280	Room 237	Wall D	Cream	Concrete	0.00	Negative	
281	Room 237	Window Casing	Brown	Metal	0.00	Negative	
282	Bathroom 237 & 236	Floor Tile	Green	Ceramic	0.00	Negative	
283	Bathroom 237 & 236	Wall Tile	Light Green	Ceramic	1.20	Positive	
284	Bathroom 237 & 236	Wall Tile	Green	Ceramic	1.40	Positive	
285	Bathroom 237 & 236	Upper Wall A	White	Concrete	0.00	Negative	
286	Bathroom 237 & 236	Upper Wall B	White	Concrete	0.00	Negative	
287	Bathroom 237 & 236	Upper Wall C	White	Concrete	0.00	Negative	
288	Bathroom 237 & 236	Upper Wall D	White	Concrete	0.02	Negative	
289	Bathroom 237 & 236	Door	Brown	Wood	0.00	Negative	
290	Bathroom 237 & 236	Door Casing	White	Wood	0.00	Negative	
291	Bathroom 237 & 236	Door	Brown	Wood	0.00	Negative	
292	Bathroom 237 & 236	Door Casing	White	Wood	0.00	Negative	
293	Bathroom 237 & 236	Toilet	White	Ceramic	0.03	Negative	
294	Bathroom 237 & 236	Window Casing	Brown	Metal	0.00	Negative	
295	Room 236	Door	Brown	Wood	0.00	Negative	
296	Room 236	Door Casing	White	Wood	0.00	Negative	
297	Room 236	Wall A	Cream	Concrete	0.00	Negative	
298	Room 236	Wall B	Cream	Concrete	0.00	Negative	
299	Room 236	Wall C	Cream	Concrete	0.00	Negative	
300	Room 236	Wall D	Cream	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
301	Room 236	Window Casing	Brown	Metal	0.00	Negative	
302	Calibration				1.00		
303	Calibration				1.00		
304	Calibration				1.00		
305	Room 235	Door	Brown	Wood	0.00	Negative	
306	Room 235	Door Casing	White	Wood	0.00	Negative	
307	Room 235	Wall A	Cream	Concrete	0.00	Negative	
308	Room 235	Wall B	Cream	Concrete	0.00	Negative	
309	Room 235	Wall C	Cream	Concrete	0.00	Negative	
310	Room 235	Wall D	Cream	Concrete	0.00	Negative	
311	Room 235	Window Casing	Brown	Metal	0.00	Negative	
312	Bathroom 235 & 234	Floor Tile	Green	Ceramic	0.00	Negative	
313	Bathroom 235 & 234	Wall Tile	Light Green	Ceramic	1.20	Positive	
314	Bathroom 235 & 234	Wall Tile	Green	Ceramic	1.40	Positive	
315	Bathroom 235 & 234	Upper Wall A	White	Concrete	0.00	Negative	
316	Bathroom 235 & 234	Upper Wall B	White	Concrete	0.00	Negative	
317	Bathroom 235 & 234	Upper Wall C	White	Concrete	0.01	Negative	
318	Bathroom 235 & 234	Upper Wall D	White	Concrete	0.00	Negative	
319	Bathroom 235 & 234	Door	Brown	Wood	0.00	Negative	
320	Bathroom 235 & 234	Door Casing	White	Wood	0.00	Negative	
321	Bathroom 235 & 234	Door	Brown	Wood	0.00	Negative	
322	Bathroom 235 & 234	Door Casing	White	Wood	0.00	Negative	
323	Bathroom 235 & 234	Toilet	White	Ceramic	0.02	Negative	
324	Bathroom 235 & 234	Window Casing	Brown	Metal	0.00	Negative	
325	Room 234	Door	Brown	Wood	0.00	Negative	
326	Room 234	Door Casing	White	Wood	0.00	Negative	
327	Room 234	Wall A	Cream	Concrete	0.00	Negative	
328	Room 234	Wall B	Cream	Concrete	0.00	Negative	
329	Room 234	Wall C	Cream	Concrete	0.00	Negative	
330	Room 234	Wall D	Cream	Concrete	0.00	Negative	
331	Room 234	Window Casing	Brown	Metal	0.00	Negative	
332	Room 233	Door	Brown	Wood	0.00	Negative	
333	Room 233	Door Casing	White	Wood	0.00	Negative	
334	Room 233	Wall A	Cream	Concrete	0.00	Negative	
335	Room 233	Wall B	Cream	Concrete	0.00	Negative	
336	Room 233	Wall C	Cream	Concrete	0.00	Negative	
337	Room 233	Wall D	Cream	Concrete	0.00	Negative	
338	Room 233	Window Casing	Brown	Metal	0.00	Negative	
339	Bathroom 233 & 232	Floor Tile	Green	Ceramic	0.01	Negative	
340	Bathroom 233 & 232	Wall Tile	Light Green	Ceramic	1.20	Positive	
341	Bathroom 233 & 232	Wall Tile	Green	Ceramic	1.40	Positive	
342	Bathroom 233 & 232	Upper Wall A	White	Concrete	0.00	Negative	
343	Bathroom 233 & 232	Upper Wall B	White	Concrete	0.00	Negative	
344	Bathroom 233 & 232	Upper Wall C	White	Concrete	0.00	Negative	
345	Bathroom 233 & 232	Upper Wall D	White	Concrete	0.00	Negative	
346	Bathroom 233 & 232	Door	Brown	Wood	0.00	Negative	
347	Bathroom 233 & 232	Door Casing	White	Wood	0.00	Negative	
348	Bathroom 233 & 232	Door	Brown	Wood	0.00	Negative	
349	Bathroom 233 & 232	Door Casing	White	Wood	0.00	Negative	
350	Bathroom 233 & 232	Toilet	White	Ceramic	0.01	Negative	
351	Bathroom 233 & 232	Window Casing	Brown	Metal	0.00	Negative	
352	Room 232	Door	Brown	Wood	0.00	Negative	
353	Room 232	Door Casing	White	Wood	0.00	Negative	
354	Room 232	Wall A	Cream	Concrete	0.00	Negative	
355	Room 232	Wall B	Cream	Concrete	0.00	Negative	
356	Room 232	Wall C	Cream	Concrete	0.00	Negative	
357	Room 232	Wall D	Cream	Concrete	0.00	Negative	
358	Room 232	Window Casing	Brown	Metal	0.00	Negative	
359	Room 231	Door	Brown	Wood	0.00	Negative	
360	Room 231	Door Casing	White	Wood	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
361	Room 231	Wall A	White	Concrete	0.00	Negative	
362	Room 231	Wall B	White	Concrete	0.00	Negative	
363	Room 231	Wall C	White	Concrete	0.00	Negative	
364	Room 231	Wall D	White	Concrete	0.00	Negative	
365	Room 231 Bathroom	Door	Brown	Wood	0.00	Negative	
366	Room 231 Bathroom	Door Casing	White	Wood	0.00	Negative	
367	Room 231 Bathroom	Floor Tile	Green	Ceramic	0.00	Negative	
368	Room 231 Bathroom	Wall Tile	Light Green	Ceramic	1.20	Positive	
369	Room 231 Bathroom	Wall Tile	Green	Ceramic	1.40	Positive	
370	Room 231 Bathroom	Ceiling	White	Concrete	0.00	Negative	
371	Room 231 Bathroom	Toilet	White	Ceramic	0.00	Negative	
372	Room 231 Bathroom	Lavatory	White	Ceramic	0.01	Negative	
373	Room 231 Bathroom	Upper Wall A	White	Concrete	0.00	Negative	
374	Room 231 Bathroom	Upper Wall B	White	Concrete	0.00	Negative	
375	Room 231 Bathroom	Upper Wall C	White	Concrete	0.00	Negative	
376	Room 231 Bathroom	Upper Wall D	White	Concrete	0.00	Negative	
377	Area 2-8	Door	Brown	Wood	0.00	Negative	
378	Area 2-8	Door Casing	White	Wood	0.00	Negative	
379	Area 2-8	Wall A	Cream	Concrete	0.00	Negative	
380	Area 2-8	Wall B	Cream	Concrete	0.00	Negative	
381	Area 2-8	Wall D	Cream	Concrete	0.00	Negative	
382	Area 2-8	Wall C	Green	Concrete	0.00	Negative	
383	Area 2-10	Wall A	Brown	Concrete	0.00	Negative	
384	Area 2-10	Wall B	Brown	Concrete	0.00	Negative	
385	Area 2-10	Wall D	Brown	Concrete	0.00	Negative	
386	Area 2-10	Wall C	Cream	Concrete	0.00	Negative	
387	Area 2-10	Wall A	Cream	Concrete	0.02	Negative	
388	Area 2-10	Wall B	Cream	Concrete	0.02	Negative	
389	Area 2-10	Wall D	Cream	Concrete	0.00	Negative	
390	Area 2-10	Door	Brown	Wood	0.00	Negative	
391	Area 2-10	Door Casing	White	Wood	0.00	Negative	
392	Area 2-11	Upper Wall A	Cream	Concrete	0.00	Negative	
393	Area 2-11	Upper Wall B	Cream	Concrete	0.00	Negative	
394	Area 2-11	Upper Wall C	Cream	Concrete	0.00	Negative	
395	Area 2-11	Upper Wall D	Cream	Concrete	0.00	Negative	
396	Area 2-11	Toilet	White	Ceramic	0.01	Negative	
397	Area 2-11	Lavatory	White	Ceramic	0.00	Negative	
398	Area 2-11	Door	Brown	Wood	0.00	Negative	
399	Area 2-11	Door Casing	White	Wood	0.00	Negative	
400	Area 2-11	Floor Tile	Green	Ceramic	0.00	Negative	
401	Area 2-11	Wall Tile	Green	Ceramic	1.50	Positive	
402	Area 2-11	Ceiling	White	Concrete	0.00	Negative	
403	Area 2-12	Door	Brown	Wood	0.00	Negative	
404	Area 2-12	Door Casing	White	Wood	0.00	Negative	
405	Area 2-12	Wall A	Cream	Concrete	0.00	Negative	
406	Area 2-12	Wall B	Cream	Concrete	0.00	Negative	
407	Area 2-12	Wall C	Cream	Concrete	0.03	Negative	
408	Area 2-12	Wall D	Cream	Concrete	0.02	Negative	
409	Area 2-13	Door	Brown	Wood	0.00	Negative	
410	Area 2-13	Door Casing	White	Wood	0.00	Negative	
411	Area 2-13	Wall A	Cream	Concrete	0.00	Negative	
412	Area 2-13	Wall B	Cream	Concrete	0.00	Negative	
413	Area 2-13	Wall C	Cream	Concrete	0.01	Negative	
414	Area 2-13	Wall D	Cream	Concrete	0.00	Negative	
415	Area 2-14	Door	Brown	Wood	0.00	Negative	
416	Area 2-14	Door Casing	White	Wood	0.00	Negative	
417	Area 2-14	Wall A	Cream	Concrete	0.00	Negative	
418	Area 2-14	Wall B	Cream	Concrete	0.00	Negative	
419	Area 2-14	Wall C	Cream	Concrete	0.00	Negative	
420	Area 2-14	Wall D	Cream	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/16/2021	Ward B- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
421	Area 2-18	Door	Brown	Wood	0.00	Negative	
422	Area 2-18	Door Casing	White	Wood	0.00	Negative	
423	Area 2-18	Upper Wall A	Cream	Concrete	0.00	Negative	
424	Area 2-18	Upper Wall B	Cream	Concrete	0.00	Negative	
425	Area 2-18	Upper Wall C	Cream	Concrete	0.00	Negative	
426	Area 2-18	Upper Wall D	Cream	Concrete	0.00	Negative	
427	Area 2-18	Ceiling	Cream	Concrete	0.00	Negative	
428	Area 2-18	Floor Tile	Yellow	Ceramic	0.00	Negative	
429	Area 2-18	Wall Tile	Yellow	Ceramic	1.50	Positive	
430	Area 2-19	Door	Brown	Wood	0.00	Negative	
431	Area 2-19	Door Casing	White	Wood	0.00	Negative	
432	Area 2-19	Floor Tile	Green	Ceramic	0.00	Negative	
433	Area 2-19	Wall Tile	Cream	Ceramic	1.20	Positive	
434	Area 2-19	Bathtub	White	Ceramic	5.70	Positive	
435	Area 2-19	Upper Wall A	Cream	Concrete	0.00	Negative	
436	Area 2-19	Upper Wall B	Cream	Concrete	0.00	Negative	
437	Area 2-19	Upper Wall C	Cream	Concrete	0.00	Negative	
438	Area 2-19	Upper Wall D	Cream	Concrete	0.00	Negative	
439	Area 2-19	Ceiling	Cream	Concrete	0.00	Negative	
440	Area 2-1	Wall A	Cream	Concrete	0.02	Negative	
441	Area 2-1	Wall B	Cream	Concrete	0.00	Negative	
442	Area 2-1	Wall C	Cream	Concrete	0.00	Negative	
443	Area 2-1	Window Casing	Brown	Metal	0.00	Negative	
444	Area 2-1	Door	White	Metal	0.00	Negative	
445	Area 2-1	Door Casing	White	Metal	0.00	Negative	
446	Area 2-2	Wall B	Blue	Concrete	0.00	Negative	
447	Area 2-2	Wall D	Blue	Concrete	0.00	Negative	
448	Area 2-3	Wall A	Cream	Concrete	0.00	Negative	
449	Area 2-3	Wall B	Cream	Concrete	0.01	Negative	
450	Area 2-3	Wall C	Cream	Concrete	0.01	Negative	
451	Area 2-3	Door	White	Metal	0.00	Negative	
452	Area 2-3	Door Casing	White	Metal	0.00	Negative	
453	Area 2-4	Wall B	White	Concrete	0.00	Negative	
454	Area 2-4	Wall D	White	Concrete	0.00	Negative	
455	Area 2-4	Wall A	White	Concrete	0.00	Negative	
456	Area 2-4	Wall C	White	Concrete	0.00	Negative	
457	Area 2-25	Wall A	Cream	Concrete	0.00	Negative	
458	Area 2-25	Wall B	Cream	Concrete	0.00	Negative	
459	Area 2-25	Wall C	Cream	Concrete	0.00	Negative	
460	Area 2-25	Wall D	Cream	Concrete	0.00	Negative	
461	Area 2-25	Wall A	Brown	Concrete	0.00	Negative	
462	Area 2-25	Wall C	Brown	Concrete	0.00	Negative	
463	Area 2-26	Wall B	Cream	Concrete	0.00	Negative	
464	Area 2-26	Wall D	Cream	Concrete	0.00	Negative	
465	Area 2-27	Wall Tile	White	Ceramic	0.01	Negative	
466	Area 2-27	Wall A	Cream	Concrete	0.00	Negative	
467	Area 2-27	Wall B	Cream	Concrete	0.00	Negative	
468	Area 2-27	Wall C	Cream	Concrete	0.00	Negative	
469	Area 2-27	Wall D	Cream	Concrete	0.00	Negative	
470	Area 2-27	Wall A	Brown	Concrete	0.00	Negative	
471	Area 2-28	Wall A	Cream	Concrete	0.00	Negative	
472	Area 2-28	Wall B	Cream	Concrete	0.00	Negative	
473	Area 2-28	Wall C	Cream	Concrete	0.00	Negative	
474	Area 2-28	Wall D	Cream	Concrete	0.00	Negative	
475	Area 2-30	Wall A	Cream	Concrete	0.00	Negative	
476	Area 2-30	Wall B	Cream	Concrete	0.00	Negative	
477	Area 2-30	Wall C	Cream	Concrete	0.00	Negative	
478	Area 2-30	Wall D	Cream	Concrete	0.00	Negative	
479	Area 2-30	Door	Brown	Wood	0.00	Negative	
480	Area 2-30	Door Casing	White	Wood	0.00	Negative	



PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
506	Calibration				1.00		
507	Calibration				1.00		
508	Calibration				1.00		
509	Area 2-44	Door	Brown	Wood	0.00	Negative	
510	Area 2-44	Door Casing	Gray	Metal	0.00	Negative	
511	Area 2-44	Wall Tile	Green	Ceramic	1.30	Positive	
512	Area 2-44	Floor	Gray	Concrete	0.00	Negative	
513	Area 2-44	Floor	Orange	Concrete	0.00	Negative	
514	Area 2-44	Upper Wall A	Cream	Concrete	0.00	Negative	
515	Area 2-44	Upper Wall B	Cream	Concrete	0.00	Negative	
516	Area 2-44	Upper Wall C	Cream	Concrete	0.01	Negative	
517	Area 2-44	Upper Wall D	Cream	Concrete	0.00	Negative	
518	Area 2-44	Ceiling	Cream	Drywall	0.00	Negative	
519	Area 2-45	Door	Gray	Metal	0.00	Negative	
520	Area 2-45	Door Casing	Gray	Metal	0.00	Negative	
521	Area 2-45	Wall Tile	Blue	Ceramic	1.20	Positive	
522	Area 2-45	Upper Wall A	Cream	Concrete	0.00	Negative	
523	Area 2-45	Upper Wall B	Cream	Concrete	0.00	Negative	
524	Area 2-45	Upper Wall C	Cream	Concrete	0.00	Negative	
525	Area 2-45	Upper Wall D	Cream	Concrete	0.00	Negative	
526	Area 2-45	Ceiling	Cream	Drywall	0.00	Negative	
527	Area 2-45	Cabinet	Blue	Wood	0.00	Negative	
528	Area 2-46	Door	Brown	Wood	0.00	Negative	
529	Area 2-46	Door Casing	Gray	Metal	0.00	Negative	
530	Area 2-46	Floor Tile	Green	Ceramic	0.00	Negative	
531	Area 2-46	Wall Tile	Green	Ceramic	1.30	Positive	
532	Area 2-46	Upper Wall A	White	Concrete	0.00	Negative	
533	Area 2-46	Upper Wall B	White	Concrete	0.00	Negative	
534	Area 2-46	Upper Wall C	White	Concrete	0.00	Negative	
535	Area 2-46	Upper Wall D	White	Concrete	0.00	Negative	
536	Area 2-46	Lavatory	White	Ceramic	0.01	Negative	
537	Area 2-46	Toilet	White	Ceramic	0.00	Negative	
538	Area 2-46	Partition	Blue	Metal	0.00	Negative	
539	Area 2-46	Ceiling	White	Drywall	0.00	Negative	
540	Area 2-47	Door	Brown	Wood	0.00	Negative	
541	Area 2-47	Door Casing	Gray	Metal	0.00	Negative	
542	Area 2-47	Upper Wall A	White	Concrete	0.00	Negative	
543	Area 2-47	Upper Wall B	White	Concrete	0.00	Negative	
544	Area 2-47	Upper Wall C	White	Concrete	0.00	Negative	
545	Area 2-47	Upper Wall D	White	Concrete	0.00	Negative	
546	Area 2-47	Ceiling	White	Drywall	0.00	Negative	
547	Area 2-47	Floor Tile	Green	Ceramic	0.00	Negative	
548	Area 2-47	Wall Tile	Green	Ceramic	1.30	Positive	
549	Area 2-47	Toilet	White	Ceramic	0.00	Negative	
550	Area 2-47	Lavatory	White	Ceramic	0.00	Negative	
551	Area 2-47	Partition	Green	Metal	0.00	Negative	
552	Area 2-74	Door	Gray	Metal	0.00	Negative	
553	Area 2-74	Door Casing	Gray	Metal	0.00	Negative	
554	Area 2-74	Wall A	Gray	Metal	0.00	Negative	
555	Area 2-74	Wall B	Cream	Concrete	0.01	Negative	
556	Area 2-74	Wall C	Cream	Concrete	0.00	Negative	
557	Area 2-74	Wall D	Cream	Concrete	0.00	Negative	
558	Area 2-74	Lavatory	White	Ceramic	0.00	Negative	
559	Area 2-74	Window Casing	Gray	Metal	0.00	Negative	
560	Area 2-73	Wall A	Gray	Metal	0.00	Negative	
561	Area 2-73	Wall B	Gray	Metal	0.00	Negative	
562	Area 2-73	Door	Gray	Metal	0.00	Negative	
563	Area 2-73	Door Casing	Gray	Metal	0.00	Negative	
564	Area 2-73	Wall B	Cream	Concrete	0.00	Negative	
565	Area 2-73	Wall C	Cream	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
566	Area 2-73	Wall D	Cream	Concrete	0.00	Negative	
567	Area 2-73	Window Casing	Gray	Metal	0.00	Negative	
568	Area 2-73	Lavatory	White	Ceramic	0.01	Negative	
569	Area 2-72	Wall A	Gray	Metal	0.00	Negative	
570	Area 2-72	Wall C	Gray	Metal	0.00	Negative	
571	Area 2-72	Door	Brown	Wood	0.00	Negative	
572	Area 2-72	Door Casing	Gray	Metal	0.00	Negative	
573	Area 2-72	Wall B	Cream	Concrete	0.00	Negative	
574	Area 2-72	Wall D	Cream	Concrete	0.00	Negative	
575	Area 2-72	Cabinet	Gray	Metal	0.00	Negative	
576	Area 2-70	Wall A	Cream	Concrete	0.00	Negative	
577	Area 2-70	Wall B	Cream	Concrete	0.00	Negative	
578	Area 2-70	Wall D	Cream	Concrete	0.00	Negative	
579	Area 2-70	Wall B	Gray	Metal	0.00	Negative	
580	Area 2-70	Wall C	Gray	Metal	0.00	Negative	
581	Area 2-70	Door	Gray	Metal	0.00	Negative	
582	Area 2-70	Door Casing	Gray	Metal	0.00	Negative	
583	Area 2-70	Window Casing	Gray	Metal	0.00	Negative	
584	Area 2-70	Lavatory	White	Ceramic	0.00	Negative	
585	Area 2-71	Wall A	Cream	Concrete	0.00	Negative	
586	Area 2-71	Wall B	Cream	Concrete	0.00	Negative	
587	Area 2-71	Wall C	Cream	Concrete	0.00	Negative	
588	Area 2-71	Wall D	Cream	Concrete	0.00	Negative	
589	Area 2-71	Window Casing	Gray	Metal	0.00	Negative	
590	Area 2-71	Door	Gray	Metal	0.00	Negative	
591	Area 2-71	Door Casing	Gray	Metal	0.00	Negative	
592	Area 2-71	Wall C	Gray	Metal	0.00	Negative	
593	Area 2-71	Wall D	Gray	Metal	0.00	Negative	
594	Area 2-71	Lavatory	White	Ceramic	0.00	Negative	
595	Area 2-68	Door	Gray	Metal	0.00	Negative	
596	Area 2-68	Door Casing	Gray	Metal	0.00	Negative	
597	Area 2-68	Wall A	Gray	Metal	0.00	Negative	
598	Area 2-68	Wall B	Gray	Metal	0.00	Negative	
599	Area 2-68	Window Casing	Gray	Metal	0.00	Negative	
600	Area 2-68	Wall B	Pink	Concrete	0.00	Negative	
601	Area 2-68	Wall C	Pink	Concrete	0.01	Negative	
602	Area 2-68	Wall D	Pink	Concrete	0.00	Negative	
603	Area 2-68	Lavatory	White	Ceramic	0.02	Negative	
604	Area 2-69	Wall A	Gray	Metal	0.00	Negative	
605	Area 2-69	Wall D	Gray	Metal	0.00	Negative	
606	Area 2-69	Door	Gray	Metal	0.00	Negative	
607	Area 2-69	Door Casing	Gray	Metal	0.00	Negative	
608	Area 2-69	Window Casing	Gray	Metal	0.00	Negative	
609	Area 2-69	Wall B	Pink	Concrete	0.00	Negative	
610	Area 2-69	Wall C	Pink	Concrete	0.00	Negative	
611	Area 2-69	Wall D	Pink	Concrete	0.00	Negative	
612	Area 2-69	Lavatory	White	Ceramic	0.00	Negative	
613	Area 2-67	Wall A	Gray	Metal	0.00	Negative	
614	Area 2-67	Wall B	Pink	Concrete	0.00	Negative	
615	Area 2-67	Wall C	Pink	Concrete	0.00	Negative	
616	Area 2-67	Wall D	Pink	Concrete	0.00	Negative	
617	Area 2-67	Lavatory	White	Ceramic	0.00	Negative	
618	Area 2-67	Door	Brown	Wood	0.00	Negative	
619	Area 2-67	Door Casing	Gray	Metal	0.00	Negative	
620	Area 2-67	Cabinet	Gray	Metal	0.00	Negative	
621	Area 2-66	Wall A	Pink	Concrete	0.00	Negative	
622	Area 2-66	Wall B	Pink	Concrete	0.00	Negative	
623	Area 2-66	Wall C	Gray	Metal	0.00	Negative	
624	Area 2-66	Door	Gray	Metal	0.00	Negative	
625	Area 2-66	Door Casing	Gray	Metal	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
626	Area 2-66	Window Casing	Gray	Metal	0.00	Negative	
627	Area 2-65	Wall A	Pink	Concrete	0.00	Negative	
628	Area 2-65	Wall D	Pink	Concrete	0.02	Negative	
629	Area 2-65	Wall C	Gray	Metal	0.00	Negative	
630	Area 2-65	Door	Gray	Metal	0.00	Negative	
631	Area 2-65	Door Casing	Gray	Metal	0.00	Negative	
632	Area 2-65	Window Casing	Gray	Metal	0.00	Negative	
633	Area 2-75A	Door	Brown	Wood	0.00	Negative	
634	Area 2-75A	Door Casing	White	Metal	0.00	Negative	
635	Area 2-75A	Upper Wall A	Cream	Concrete	0.00	Negative	
636	Area 2-75A	Upper Wall B	Cream	Concrete	0.00	Negative	
637	Area 2-75A	Upper Wall C	Cream	Concrete	0.01	Negative	
638	Area 2-75A	Upper Wall D	Cream	Concrete	0.01	Negative	
639	Area 2-75A	Ceiling	White	Drywall	0.00	Negative	
640	Area 2-75A	Wall Tile	Green	Ceramic	1.30	Positive	
641	Area 2-76	Door Casing	Cream	Metal	0.00	Negative	
642	Area 2-76	Door	Brown	Wood	0.00	Negative	
643	Area 2-76	Wall A	White	Concrete	0.00	Negative	
644	Area 2-76	Wall B	White	Concrete	0.00	Negative	
645	Area 2-76	Wall C	White	Concrete	0.00	Negative	
646	Area 2-76	Wall D	White	Concrete	0.01	Negative	
647	Area 2-76	Ceiling	White	Concrete	0.00	Negative	
648	Area 2-76	Floor	Cream	Concrete	0.00	Negative	
649	Area 2-77	Wall Tile	Green	Ceramic	1.30	Positive	
650	Area 2-77	Upper Wall A	White	Concrete	0.00	Negative	
651	Area 2-77	Upper Wall B	White	Concrete	0.00	Negative	
652	Area 2-77	Upper Wall C	White	Concrete	0.00	Negative	
653	Area 2-77	Upper Wall D	White	Concrete	0.00	Negative	
654	Area 2-77	Ceiling	White	Drywall	0.00	Negative	
655	Area 2-77	Door	Brown	Wood	0.00	Negative	
656	Area 2-77	Door Casing	White	Metal	0.00	Negative	
657	Area 2-78	Door	Brown	Wood	0.00	Negative	
658	Area 2-78	Door Casing	White	Metal	0.00	Negative	
659	Area 2-78	Wall A	Cream	Concrete	0.00	Negative	
660	Area 2-78	Wall B	Cream	Concrete	0.00	Negative	
661	Area 2-78	Wall C	Cream	Concrete	0.03	Negative	
662	Area 2-78	Wall D	Cream	Concrete	0.00	Negative	
663	Area 2-78	Wall A	Cream	Wood	0.00	Negative	
664	Area 2-78	Wall B	Gray	Metal	0.00	Negative	
665	Area 2-78	Cabinet	Blue	Metal	0.00	Negative	
666	Area 2-78	Partition	Brown	Wood	0.00	Negative	
667	Area 2-78	Lavatory	White	Ceramic	0.00	Negative	
668	Area 2-78	Lavatory	White	Ceramic	0.40	Negative	
669	Area 2-78	Ceiling	White	Drywall	0.00	Negative	
670	Area 2-78	Counter	Blue	Metal	0.00	Negative	
671	Area 2-79	Wall A	Pink	Concrete	0.00	Negative	
672	Area 2-79	Wall B	Pink	Concrete	0.00	Negative	
673	Area 2-79	Wall D	Pink	Concrete	0.00	Negative	
674	Area 2-79	Lavatory	White	Ceramic	0.00	Negative	
675	Area 2-79	Wall C	Gray	Metal	0.00	Negative	
676	Area 2-79	Door	Gray	Metal	0.00	Negative	
677	Area 2-79	Door Casing	Gray	Metal	0.00	Negative	
678	Area 2-79	Ceiling	White	Drywall	0.00	Negative	
679	Area 2-80	Wall A	Cream	Concrete	0.00	Negative	
680	Area 2-80	Wall B	Cream	Concrete	0.00	Negative	
681	Area 2-80	Wall C	Cream	Concrete	0.02	Negative	
682	Area 2-80	Wall D	Cream	Concrete	0.00	Negative	
683	Area 2-80	Ceiling	Cream	Drywall	0.00	Negative	
684	Area 2-81	Door Casing	White	Metal	0.00	Negative	
685	Area 2-81	Door	Brown	Wood	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
686	Area 2-81	Wall A	Cream	Concrete	0.00	Negative	
687	Area 2-81	Wall B	Cream	Concrete	0.00	Negative	
688	Area 2-81	Wall C	Cream	Concrete	0.00	Negative	
689	Area 2-81	Wall D	Cream	Concrete	0.00	Negative	
690	Area 2-81	Ceiling	White	Drywall	0.00	Negative	
691	Area 2-82	Door	Brown	Wood	0.00	Negative	
692	Area 2-82	Door Casing	White	Metal	0.00	Negative	
693	Area 2-82	Wall A	Cream	Concrete	0.00	Negative	
694	Area 2-82	Wall B	Cream	Concrete	0.00	Negative	
695	Area 2-82	Wall C	Cream	Concrete	0.01	Negative	
696	Area 2-82	Wall D	Cream	Concrete	0.01	Negative	
697	Area 2-82	Window Casing	White	Metal	0.00	Negative	
698	Area 2-82	Ceiling	White	Drywall	0.00	Negative	
699	Area 2-83	Door	Brown	Wood	0.00	Negative	
700	Area 2-83	Door Casing	White	Metal	0.00	Negative	
701	Area 2-83	Floor Tile	Brown	Ceramic	0.01	Negative	
702	Area 2-83	Wall Tile	Cream	Ceramic	0.02	Negative	
703	Area 2-83	Upper Wall A	Cream	Concrete	0.00	Negative	
704	Area 2-83	Upper Wall B	Cream	Concrete	0.00	Negative	
705	Area 2-83	Upper Wall C	Cream	Concrete	0.00	Negative	
706	Area 2-83	Upper Wall D	Cream	Concrete	0.00	Negative	
707	Area 2-83	Ceiling	White	Drywall	0.00	Negative	
708	Area 2-83	Floor Tile	Dark Brown	Ceramic	0.00	Negative	
709	Area 2-83	Wall Tile	Cream	Ceramic	1.20	Positive	
710	Area 2-83	Lavatory	White	Ceramic	0.00	Negative	
711	Area 2-83	Toilet	White	Ceramic	0.00	Negative	
712	Area 2-84	Wall Tile	Green	Ceramic	1.30	Positive	
713	Area 2-84	Door	Brown	Wood	0.00	Negative	
714	Area 2-84	Door Casing	White	Metal	0.00	Negative	
715	Area 2-84	Upper Wall A	Cream	Concrete	0.00	Negative	
716	Area 2-84	Upper Wall B	Cream	Concrete	0.00	Negative	
717	Area 2-84	Upper Wall C	Cream	Concrete	0.00	Negative	
718	Area 2-84	Upper Wall D	Cream	Concrete	0.00	Negative	
719	Area 2-84	Floor Tile	Cream	Ceramic	0.00	Negative	
720	Area 2-84	Lower Wall	Brown	Concrete	0.00	Negative	
721	Area 2-85	Door	Brown	Wood	0.00	Negative	
722	Area 2-85	Door Casing	White	Metal	0.00	Negative	
723	Area 2-85	Upper Wall A	White	Concrete	0.00	Negative	
724	Area 2-85	Upper Wall B	White	Concrete	0.00	Negative	
725	Area 2-85	Upper Wall C	White	Concrete	0.00	Negative	
726	Area 2-85	Upper Wall D	White	Concrete	0.00	Negative	
727	Area 2-85	Ceiling	White	Drywall	0.00	Negative	
728	Area 2-85	Toilet	White	Ceramic	0.00	Negative	
729	Area 2-85	Floor Tile	Brown	Ceramic	0.00	Negative	
730	Area 2-85	Wall Tile	Cream	Ceramic	1.30	Positive	
731	Area 2-86	Wall A	Cream	Concrete	0.00	Negative	
732	Area 2-86	Wall B	Cream	Concrete	0.00	Negative	
733	Area 2-86	Wall C	Cream	Concrete	0.00	Negative	
734	Area 2-86	Wall D	Cream	Concrete	0.00	Negative	
735	Area 2-86	Ceiling	White	Drywall	0.00	Negative	
736	Area 2-86	Lavatory	White	Ceramic	0.00	Negative	
737	Area 2-86	Window Casing	White	Metal	0.00	Negative	
738	Area 2-86	Door	Brown	Wood	0.00	Negative	
739	Area 2-86	Door Casing	White	Metal	0.00	Negative	
740	Area 2-87	Wall A	Cream	Concrete	0.00	Negative	
741	Area 2-87	Wall B	Cream	Concrete	0.00	Negative	
742	Area 2-87	Wall C	Cream	Concrete	0.00	Negative	
743	Area 2-87	Wall D	Cream	Concrete	0.00	Negative	
744	Area 2-87	Ceiling	White	Drywall	0.00	Negative	
745	Area 2-87	Lavatory	White	Ceramic	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
746	Area 2-87	Window Casing	White	Metal	0.00	Negative	
747	Area 2-87	Door	Brown	Wood	0.00	Negative	
748	Area 2-87	Door Casing	White	Metal	0.00	Negative	
749	Area 2-88	Door	Brown	Wood	0.00	Negative	
750	Area 2-88	Door Casing	White	Metal	0.00	Negative	
751	Area 2-88	Upper Wall A	White	Concrete	0.00	Negative	
752	Area 2-88	Upper Wall B	White	Concrete	0.00	Negative	
753	Area 2-88	Upper Wall C	White	Concrete	0.00	Negative	
754	Area 2-88	Upper Wall D	White	Concrete	0.00	Negative	
755	Area 2-88	Ceiling	White	Drywall	0.00	Negative	
756	Area 2-88	Toilet	White	Ceramic	0.00	Negative	
757	Area 2-88	Floor Tile	Brown	Ceramic	0.01	Negative	
758	Area 2-88	Wall Tile	Cream	Ceramic	1.20	Positive	
759	Area 2-89	Wall A	Cream	Concrete	0.00	Negative	
760	Area 2-89	Wall B	Cream	Concrete	0.00	Negative	
761	Area 2-89	Wall C	Cream	Concrete	0.00	Negative	
762	Area 2-89	Wall D	Cream	Concrete	0.02	Negative	
763	Area 2-89	Ceiling	White	Drywall	0.00	Negative	
764	Area 2-89	Lavatory	White	Ceramic	0.00	Negative	
765	Area 2-89	Window Casing	White	Metal	0.00	Negative	
766	Area 2-89	Door	Brown	Wood	0.00	Negative	
767	Area 2-89	Door Casing	White	Metal	0.00	Negative	
768	Area 2-90	Door	Brown	Wood	0.00	Negative	
769	Area 2-90	Door Casing	White	Metal	0.00	Negative	
770	Area 2-90	Upper Wall A	White	Concrete	0.00	Negative	
771	Area 2-90	Upper Wall B	White	Concrete	0.00	Negative	
772	Area 2-90	Upper Wall C	White	Concrete	0.00	Negative	
773	Area 2-90	Upper Wall D	White	Concrete	0.00	Negative	
774	Area 2-90	Ceiling	White	Drywall	0.00	Negative	
775	Area 2-90	Toilet	White	Ceramic	0.00	Negative	
776	Area 2-90	Floor Tile	Brown	Ceramic	0.01	Negative	
777	Area 2-90	Wall Tile	Cream	Ceramic	1.30	Positive	
778	Area 2-91	Wall A	Cream	Concrete	0.00	Negative	
779	Area 2-91	Wall B	Cream	Concrete	0.00	Negative	
780	Area 2-91	Wall C	Cream	Concrete	0.00	Negative	
781	Area 2-91	Wall D	Cream	Concrete	0.00	Negative	
782	Area 2-91	Ceiling	White	Drywall	0.00	Negative	
783	Area 2-91	Lavatory	White	Ceramic	0.00	Negative	
784	Area 2-91	Window Casing	White	Metal	0.00	Negative	
785	Area 2-91	Door	Brown	Wood	0.00	Negative	
786	Area 2-91	Door Casing	White	Metal	0.00	Negative	
787	Area 2-92	Door	Brown	Wood	0.00	Negative	
788	Area 2-92	Door Casing	White	Metal	0.00	Negative	
789	Area 2-92	Floor Tile	Blue	Ceramic	0.00	Negative	
790	Area 2-92	Wall Tile	Cream	Ceramic	1.30	Positive	
791	Area 2-92	Upper Wall A	Cream	Concrete	0.00	Negative	
792	Area 2-92	Upper Wall B	Cream	Concrete	0.01	Negative	
793	Area 2-92	Upper Wall C	Cream	Concrete	0.00	Negative	
794	Area 2-92	Upper Wall D	Cream	Concrete	0.00	Negative	
795	Area 2-92	Ceiling	Cream	Drywall	0.00	Negative	
796	Area 2-93	Door	Brown	Wood	0.00	Negative	
797	Area 2-93	Door Casing	White	Metal	0.00	Negative	
798	Area 2-93	Upper Wall A	White	Concrete	0.00	Negative	
799	Area 2-93	Upper Wall B	White	Concrete	0.00	Negative	
800	Area 2-93	Upper Wall C	White	Concrete	0.00	Negative	
801	Area 2-93	Upper Wall D	White	Concrete	0.00	Negative	
802	Area 2-93	Ceiling	White	Drywall	0.00	Negative	
803	Area 2-93	Toilet	White	Ceramic	0.01	Negative	
804	Area 2-93	Floor Tile	Brown	Ceramic	0.00	Negative	
805	Area 2-93	Wall Tile	Cream	Ceramic	1.30	Positive	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
806	Area 2-94	Wall A	Cream	Concrete	0.00	Negative	
807	Area 2-94	Wall B	Cream	Concrete	0.00	Negative	
808	Area 2-94	Wall C	Cream	Concrete	0.00	Negative	
809	Area 2-94	Wall D	Cream	Concrete	0.00	Negative	
810	Area 2-94	Ceiling	White	Drywall	0.00	Negative	
811	Area 2-94	Lavatory	White	Ceramic	0.02	Negative	
812	Area 2-94	Window Casing	White	Metal	0.00	Negative	
813	Area 2-94	Door	Brown	Wood	0.00	Negative	
814	Area 2-94	Door Casing	White	Metal	0.00	Negative	
815	Calibration				1.00		
816	Calibration				1.00		
817	Calibration				1.00		
818	Area 2-95	Wall A	Cream	Concrete	0.00	Negative	
819	Area 2-95	Wall B	Cream	Concrete	0.00	Negative	
820	Area 2-95	Wall C	Cream	Concrete	0.01	Negative	
821	Area 2-95	Wall D	Cream	Concrete	0.01	Negative	
822	Area 2-95	Door	Brown	Wood	0.00	Negative	
823	Area 2-95	Door Casing	White	Metal	0.00	Negative	
824	Area 2-96	Wall A	Cream	Concrete	0.00	Negative	
825	Area 2-96	Wall A	Cream	Concrete	0.00	Negative	
826	Area 2-96	Wal C	Cream	Concrete	0.00	Negative	
827	Area 2-96	Wall C	Cream	Concrete	0.00	Negative	
828	Area 2-96	Wall B	Green	Concrete	0.00	Negative	
829	Area 2-96	Wall C	Green	Concrete	0.00	Negative	
830	Area 2-96	Wall D	Green	Concrete	0.00	Negative	
831	Area 2-96	Door	White	Metal	0.00	Negative	
832	Area 2-96	Door Casing	White	Metal	0.00	Negative	
833	Area 2-96	Door	Brown	Wood	0.00	Negative	
834	Area 2-96	Door Casing	White	Metal	0.00	Negative	
835	Area 2-96	Ceiling	White	Drywall	0.00	Negative	
836	Area 2-97	Wall A	Cream	Concrete	0.00	Negative	
837	Area 2-97	Wall B	Cream	Concrete	0.03	Negative	
838	Area 2-97	Wall C	Cream	Concrete	0.00	Negative	
839	Area 2-97	Wall D	Cream	Concrete	0.00	Negative	
840	Area 2-97	Ceiling	White	Drywall	0.00	Negative	
841	Area 2-98	Wall A	Pink	Concrete	0.00	Negative	
842	Area 2-98	Wall B	Pink	Concrete	0.00	Negative	
843	Area 2-98	Wall D	Pink	Concrete	0.00	Negative	
844	Area 2-98	Wall C	White	Concrete	0.00	Negative	
845	Area 2-98	Ceiling	White	Drywall	0.00	Negative	
846	Area 2-98	Door	Brown	Wood	0.00	Negative	
847	Area 2-98	Door Casing	White	Metal	0.00	Negative	
848	Area 2-98	Counter	Blue	Metal	0.00	Negative	
849	Area 2-99	Wall A	White	Concrete	0.00	Negative	
850	Area 2-99	Wall B	White	Concrete	0.00	Negative	
851	Area 2-99	Wall C	White	Concrete	0.01	Negative	
852	Area 2-99	Wall D	White	Concrete	0.00	Negative	
853	Area 2-99	Ceiling	White	Drywall	0.00	Negative	
854	Area 2-99	Door	Brown	Wood	0.00	Negative	
855	Area 2-99	Door Casing	White	Metal	0.00	Negative	
856	Area 2-100	Wall A	Blue	Concrete	0.00	Negative	
857	Area 2-100	Wall B	Blue	Concrete	0.00	Negative	
858	Area 2-100	Wall C	Blue	Concrete	0.00	Negative	
859	Area 2-100	Wall D	Blue	Concrete	0.00	Negative	
860	Area 2-100	Ceiling	White	Drywall	0.00	Negative	
861	Area 2-100	Door	Gray	Metal	0.00	Negative	
862	Area 2-100	Door Casing	Gray	Metal	0.00	Negative	
863	Area 2-101	Wall A	Pink	Concrete	0.00	Negative	
864	Area 2-101	Wall B	Pink	Concrete	0.00	Negative	
865	Area 2-101	Wall C	Pink	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
866	Area 2-101	Wall D	Pink	Concrete	0.00	Negative	
867	Area 2-101	Ceiling	White	Drywall	0.00	Negative	
868	Area 2-101	Door	Gray	Metal	0.00	Negative	
869	Area 2-101	Door Casing	Gray	Metal	0.00	Negative	
870	Area 2-102	Wall A	Green	Concrete	0.00	Negative	
871	Area 2-102	Wall B	Green	Concrete	0.00	Negative	
872	Area 2-102	Wall C	Green	Concrete	0.00	Negative	
873	Area 2-102	Wall D	Green	Concrete	0.00	Negative	
874	Area 2-102	Ceiling	White	Drywall	0.00	Negative	
875	Area 2-102	Door	Brown	Wood	0.00	Negative	
876	Area 2-102	Door Casing	White	Metal	0.00	Negative	
877	Area 2-102	Lockers	Gray	Metal	0.00	Negative	
878	Area 2-103	Wall B	Green	Concrete	0.00	Negative	
879	Area 2-103	Wall D	Green	Concrete	0.00	Negative	
880	Area 2-103	Wall C	Brown	Concrete	0.00	Negative	
881	Area 2-103	Wall D	White	Metal	0.00	Negative	
882	Area 2-103	Window Casing	White	Metal	0.00	Negative	
883	Area 2-104	Door	Brown	Wood	0.00	Negative	
884	Area 2-104	Door Casing	White	Metal	0.00	Negative	
885	Area 2-104	Window Casing	White	Metal	0.00	Negative	
886	Area 2-104	Wall A	Green	Concrete	0.00	Negative	
887	Area 2-104	Wall B	Green	Concrete	0.02	Negative	
888	Area 2-104	Wall C	Green	Concrete	0.00	Negative	
889	Area 2-104	Wall D	Green	Concrete	0.00	Negative	
890	Area 2-104	Ceiling	White	Drywall	0.00	Negative	
891	Area 2-104	Shelve	Green	Wood	0.00	Negative	
892	Area 2-104	Door	Brown	Wood	0.00	Negative	
893	Area 2-104	Door Casing	White	Metal	0.00	Negative	
894	Area 2-107	Floor Tile	Blue	Ceramic	0.01	Negative	
895	Area 2-107	Wall Tile	Blue	Ceramic	1.20	Positive	
896	Area 2-107	Door	Brown	Wood	0.00	Negative	
897	Area 2-107	Door Casing	White	Metal	0.00	Negative	
898	Area 2-107	Upper Wall A	Cream	Concrete	0.00	Negative	
899	Area 2-107	Upper Wall B	Cream	Concrete	0.00	Negative	
900	Area 2-107	Upper Wall C	Cream	Concrete	0.00	Negative	
901	Area 2-107	Upper Wall D	Cream	Concrete	0.01	Negative	
902	Area 2-107	Ceiling	White	Drywall	0.00	Negative	
903	Area 2-107	Lockers	Gray	Metal	0.00	Negative	
904	Area 2-106	Door	Brown	Wood	0.00	Negative	
905	Area 2-106	Door Casing	Gray	Metal	0.00	Negative	
906	Area 2-106	Wall Tile	Blue	Ceramic	1.20	Positive	
907	Area 2-106	Wall Tile	Blue	Ceramic	1.10	Positive	
908	Area 2-106	Floor Tile	Blue	Ceramic	0.00	Negative	
909	Area 2-106	Lavatory	White	Ceramic	0.00	Negative	
910	Area 2-106	Toilet	White	Ceramic	0.00	Negative	
911	Area 2-106	Partition	Blue	Metal	0.00	Negative	
912	Area 2-106	Ceiling	White	Drywall	0.00	Negative	
913	Area 2-106	Upper Wall A	Cream	Concrete	0.00	Negative	
914	Area 2-106	Upper Wall B	Cream	Concrete	0.00	Negative	
915	Area 2-106	Upper Wall C	Cream	Concrete	0.00	Negative	
916	Area 2-106	Upper Wall D	Cream	Concrete	0.00	Negative	
917	Area 2-106	Floor Tile	Green	Ceramic	0.01	Negative	
918	Area 2-104A	Wall A	Cream	Concrete	0.00	Negative	
919	Area 2-104A	Wall B	Cream	Concrete	0.00	Negative	
920	Area 2-104A	Wall C	Cream	Concrete	0.00	Negative	
921	Area 2-104A	Wall D	Cream	Concrete	0.00	Negative	
922	Area 2-104A	Ceiling	White	Drywall	0.00	Negative	
923	Area 2-104A	Door	Brown	Wood	0.00	Negative	
924	Area 2-104A	Door	Brown	Wood	0.00	Negative	
925	Area 2-104A	Door Casing	Gray	Metal	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
926	Area 2-104A	Door Casing	Gray	Metal	0.00	Negative	
927	Area 2-105	Door	Brown	Wood	0.00	Negative	
928	Area 2-105	Door Casing	Cream	Metal	0.00	Negative	
929	Area 2-105	Wall A	Cream	Concrete	0.00	Negative	
930	Area 2-105	Wall B	Cream	Concrete	0.00	Negative	
931	Area 2-105	Wall C	Cream	Concrete	0.00	Negative	
932	Area 2-105	Shelve	Cream	Wood	0.00	Negative	
933	Area 2-108	Door	Brown	Wood	0.00	Negative	
934	Area 2-108	Door Casing	Gray	Metal	0.00	Negative	
935	Area 2-108	Floor Tile	Yellow	Ceramic	0.00	Negative	
936	Area 2-108	Wall Tile	Yellow	Ceramic	1.30	Positive	
937	Area 2-108	Upper Wall A	Cream	Concrete	0.00	Negative	
938	Area 2-108	Upper Wall B	Cream	Concrete	0.00	Negative	
939	Area 2-108	Upper Wall C	Cream	Concrete	0.00	Negative	
940	Area 2-108	Upper Wall D	Cream	Concrete	0.00	Negative	
941	Area 2-109	Floor Tile	Yellow	Ceramic	0.01	Negative	
942	Area 2-109	Wall Tile	Yellow	Ceramic	1.30	Positive	
943	Area 2-109	Door	Brown	Wood	0.00	Negative	
944	Area 2-109	Door Casing	Gray	Metal	0.00	Negative	
945	Area 2-109	Ceiling	White	Drywall	0.00	Negative	
946	Area 2-110	Door	Brown	Wood	0.00	Negative	
947	Area 2-110	Door Casing	Gray	Metal	0.00	Negative	
948	Area 2-110	Wall A	Cream	Concrete	0.00	Negative	
949	Area 2-110	Wall B	Cream	Concrete	0.00	Negative	
950	Area 2-110	Wall C	Cream	Concrete	0.01	Negative	
951	Area 2-110	Wall D	Cream	Concrete	0.01	Negative	
952	Area 2-110	Closet Door	Brown	Wood	0.00	Negative	
953	Area 2-110	Closet Door Casing	Brown	Wood	0.00	Negative	
954	Area 2-110	Shelve	Brown	Wood	0.00	Negative	
955	Area 2-111	Door	Brown	Wood	0.00	Negative	
956	Area 2-111	Door Casing	Gray	Metal	0.00	Negative	
957	Area 2-111	Floor Tile	Yellow	Ceramic	0.00	Negative	
958	Area 2-111	Wall Tile	Yellow	Ceramic	1.30	Positive	
959	Area 2-111	Lavatory	White	Ceramic	0.00	Negative	
960	Area 2-111	Toilet	White	Ceramic	0.00	Negative	
961	Area 2-111	Partition	Yellow	Ceramic	0.00	Negative	
962	Area 2-111	Upper Wall A	Cream	Concrete	0.00	Negative	
963	Area 2-111	Upper Wall B	Cream	Concrete	0.00	Negative	
964	Area 2-111	Upper Wall C	Cream	Concrete	0.00	Negative	
965	Area 2-111	Upper Wall D	Cream	Concrete	0.00	Negative	
966	Area 2-111	Ceiling	White	Drywall	0.00	Negative	
967	Area 2-112	Floor Tile	Yellow	Ceramic	0.00	Negative	
968	Area 2-112	Wall Tile	Yellow	Ceramic	1.30	Positive	
969	Area 2-112	Upper Wall A	Cream	Concrete	0.00	Negative	
970	Area 2-112	Upper Wall B	Cream	Concrete	0.00	Negative	
971	Area 2-112	Upper Wall C	Cream	Concrete	0.00	Negative	
972	Area 2-112	Upper Wall D	Cream	Concrete	0.01	Negative	
973	Area 2-112	Ceiling	White	Drywall	0.00	Negative	
974	Area 2-112	Door	Brown	Wood	0.00	Negative	
975	Area 2-112	Door Casing	Gray	Metal	0.00	Negative	
976	Area 2-133	Wall B	Cream	Concrete	0.00	Negative	
977	Area 2-133	Wall C	Cream	Concrete	0.01	Negative	
978	Area 2-133	Wall D	Cream	Concrete	0.01	Negative	
979	Area 2-133	Ceiling	White	Drywall	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
980	Area 2-133	Electric Panel	Gray	Metal	0.00	Negative	
981	Area 2-44	Door	Gray	Metal	0.00	Negative	
982	Area 2-44	Door Casing	Gray	Metal	0.00	Negative	
983	Area 2-44	Wall C	White	Concrete	0.00	Negative	
984	Area 2-44	Wall D	White	Concrete	0.03	Negative	
985	Area 2-44	Floor Tile	Brown	Ceramic	0.00	Negative	
986	Area 2-44	Baseboard	Brown	Ceramic	0.01	Negative	
987	Area 2-44	Window Casing	Gray	Metal	0.00	Negative	
988	Area 2-42	Door	Gray	Metal	0.00	Negative	
989	Area 2-42	Door Casing	Gray	Metal	0.00	Negative	
990	Area 2-42	Lower Wall B	Yellow	Concrete	0.00	Negative	
991	Area 2-42	Wall C	Blue	Concrete	0.00	Negative	
992	Area 2-42	Wall D	Yellow	Concrete	0.01	Negative	
993	Area 2-42	Window Casing	Black	Metal	0.00	Negative	
994	Area 2-43	Door	Gray	Metal	0.00	Negative	
995	Area 2-43	Door Casing	Gray	Metal	0.00	Negative	
996	Area 2-43	Window Casing	Gray	Metal	0.00	Negative	
997	Area 2-43	Wall A	Yellow	Concrete	0.00	Negative	
998	Area 2-43	Wall D	Yellow	Concrete	0.00	Negative	
999	Area 2-43	Wall B	Gray	Concrete	0.00	Negative	
1000	Area 2-41	Wall A	Yellow	Concrete	0.01	Negative	
1001	Area 2-41	Wall B	Yellow	Concrete	0.01	Negative	
1002	Area 2-41	Wall C	Yellow	Concrete	0.00	Negative	
1003	Area 2-41	Wall D	Cream	Concrete	0.00	Negative	
1004	Area 2-41	Window Casing	Brown	Metal	0.00	Negative	
1005	Area 2-41	Window Casing	Gray	Metal	0.00	Negative	
1006	Area 2-41	Door	Gray	Metal	0.00	Negative	
1007	Area 2-41	Door Casing	Gray	Metal	0.00	Negative	
1008	Area 2-41	Door Transom	Gray	Metal	0.00	Negative	
1009	Area 2-48	Wall A	Pink	Concrete	0.00	Negative	
1010	Area 2-48	Wall B	Pink	Concrete	0.00	Negative	
1011	Area 2-48	Wall C	Pink	Concrete	0.00	Negative	
1012	Area 2-48	Wall D	Pink	Concrete	0.00	Negative	
1013	Area 2-48	Door	Gray	Metal	0.00	Negative	
1014	Area 2-48	Door Casing	Gray	Metal	0.00	Negative	
1015	Area 2-48	Window Casing	Gray	Metal	0.00	Negative	
1016	Area 2-48	Column	Pink	Concrete	0.00	Negative	
1017	Area 2-49	Wall A	Gray	Drywall	0.00	Negative	
1018	Area 2-49	Wall B	Pink	Concrete	0.00	Negative	
1019	Area 2-49	Wall C	Pink	Concrete	0.00	Negative	
1020	Area 2-49	Wall D	Pink	Concrete	0.00	Negative	
1021	Area 2-49	Column	Pink	Concrete	0.00	Negative	
1022	Area 2-49	Door Casing	Gray	Metal	0.00	Negative	
1023	Area 2-49	Door	Varnish	Wood	0.00	Negative	
1024	Area 2-49	Lavatory	White	Ceramic	0.01	Negative	
1025	Area 2-50	Wall A	Pink	Concrete	0.00	Negative	
1026	Area 2-50	Wall B	Pink	Concrete	0.00	Negative	
1027	Area 2-50	Wall D	Pink	Concrete	0.00	Negative	
1028	Area 2-50	Window Casing	Gray	Metal	0.00	Negative	
1029	Area 2-50	Wall C	Gray	Drywall	0.00	Negative	
1030	Area 2-50	Door	Gray	Metal	0.00	Negative	
1031	Area 2-50	Door Casing	Gray	Metal	0.00	Negative	
1032	Area 51	Wall A	Pink	Concrete	0.00	Negative	
1033	Area 51	Wall B	Pink	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
1034	Area 51	Wall D	Pink	Concrete	0.00	Negative	
1035	Area 51	Window Casing	Gray	Metal	0.00	Negative	
1036	Area 51	Wall C	Gray	Drywall	0.00	Negative	
1037	Area 51	Door	Gray	Metal	0.00	Negative	
1038	Area 51	Door Casing	Gray	Metal	0.00	Negative	
1039	Area 2-52	Wall A	Gray	Drywall	0.00	Negative	
1040	Area 2-52	Wall B	Pink	Concrete	0.00	Negative	
1041	Area 2-52	Wall C	Pink	Concrete	0.00	Negative	
1042	Area 2-52	Wall D	Pink	Concrete	0.01	Negative	
1043	Area 2-52	Column	Pink	Concrete	0.01	Negative	
1044	Area 2-52	Window Casing	Gray	Metal	0.00	Negative	
1045	Area 2-52	Door	Gray	Metal	0.00	Negative	
1046	Area 2-52	Door Casing	Gray	Metal	0.00	Negative	
1047	Area 2-53	Wall A	Gray	Drywall	0.00	Negative	
1048	Area 2-53	Wall B	Pink	Concrete	0.00	Negative	
1049	Area 2-53	Wall C	Pink	Concrete	0.00	Negative	
1050	Area 2-53	Wall D	Pink	Concrete	0.00	Negative	
1051	Area 2-53	Column	Pink	Concrete	0.00	Negative	
1052	Area 2-53	Window Casing	Gray	Metal	0.00	Negative	
1053	Area 2-53	Door	Gray	Metal	0.00	Negative	
1054	Area 2-53	Door Casing	Gray	Metal	0.00	Negative	
1055	Area 2-54	Column	Pink	Concrete	0.00	Negative	
1056	Area 2-54	Wall A	Gray	Drywall	0.00	Negative	
1057	Area 2-54	Wall B	Pink	Concrete	0.00	Negative	
1058	Area 2-54	Wall C	Pink	Concrete	0.02	Negative	
1059	Area 2-54	Wall D	Pink	Concrete	0.00	Negative	
1060	Area 2-54	Column	Pink	Concrete	0.00	Negative	
1061	Area 2-54	Door Casing	Gray	Metal	0.00	Negative	
1062	Area 2-54	Door	Varnish	Wood	0.00	Negative	
1063	Area 2-54	Lavatory	White	Ceramic	0.00	Negative	
1064	Area 2-55	Wall A	Pink	Concrete	0.00	Negative	
1065	Area 2-55	Wall B	Pink	Concrete	0.00	Negative	
1066	Area 2-55	Wall D	Pink	Concrete	0.00	Negative	
1067	Area 2-55	Window Casing	Gray	Metal	0.00	Negative	
1068	Area 2-55	Wall C	Gray	Drywall	0.00	Negative	
1069	Area 2-55	Door	Gray	Metal	0.00	Negative	
1070	Area 2-55	Door Casing	Gray	Metal	0.00	Negative	
1071	Area 2-56	Wall A	Pink	Concrete	0.00	Negative	
1072	Area 2-56	Wall B	Pink	Concrete	0.00	Negative	
1073	Area 2-56	Wall D	Pink	Concrete	0.00	Negative	
1074	Area 2-56	Window Casing	Gray	Metal	0.00	Negative	
1075	Area 2-56	Wall C	Gray	Drywall	0.00	Negative	
1076	Area 2-56	Door	Gray	Metal	0.00	Negative	
1077	Area 2-56	Door Casing	Gray	Metal	0.00	Negative	
1078	Area 2-57	Wall A	Gray	Drywall	0.00	Negative	
1079	Area 2-57	Wall B	Pink	Concrete	0.00	Negative	
1080	Area 2-57	Wall C	Pink	Concrete	0.00	Negative	
1081	Area 2-57	Wall D	Pink	Concrete	0.00	Negative	
1082	Area 2-57	Column	Pink	Concrete	0.00	Negative	
1083	Area 2-57	Window Casing	Gray	Metal	0.00	Negative	
1084	Area 2-57	Door	Gray	Metal	0.00	Negative	
1085	Area 2-57	Door Casing	Gray	Metal	0.00	Negative	
1086	Area 2-58	Wall A	Gray	Drywall	0.00	Negative	
1087	Area 2-58	Wall B	Pink	Concrete	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
1088	Area 2-58	Wall C	Pink	Concrete	0.00	Negative	
1089	Area 2-58	Wall D	Pink	Concrete	0.00	Negative	
1090	Area 2-58	Column	Pink	Concrete	0.00	Negative	
1091	Area 2-58	Window Casing	Gray	Metal	0.00	Negative	
1092	Area 2-58	Door	Gray	Metal	0.00	Negative	
1093	Area 2-58	Door Casing	Gray	Metal	0.00	Negative	
1094	Area 2-59	Column	Pink	Concrete	0.00	Negative	
1095	Area 2-59	Wall A	Gray	Drywall	0.00	Negative	
1096	Area 2-59	Wall B	Pink	Concrete	0.00	Negative	
1097	Area 2-59	Wall C	Pink	Concrete	0.00	Negative	
1098	Area 2-59	Wall D	Pink	Concrete	0.01	Negative	
1099	Area 2-59	Column	Pink	Concrete	0.00	Negative	
1100	Area 2-59	Door Casing	Gray	Metal	0.00	Negative	
1101	Area 2-59	Door	Varnish	Wood	0.00	Negative	
1102	Area 2-59	Lavatory	White	Ceramic	0.00	Negative	
1103	Area 2-59	Counter	Gray	Metal	0.00	Negative	
1104	Area 2-60	Wall A	Pink	Concrete	0.00	Negative	
1105	Area 2-60	Wall B	Pink	Concrete	0.00	Negative	
1106	Area 2-60	Wall D	Pink	Concrete	0.00	Negative	
1107	Area 2-60	Window Casing	Gray	Metal	0.00	Negative	
1108	Area 2-60	Wall C	Gray	Drywall	0.00	Negative	
1109	Area 2-60	Door	Gray	Metal	0.00	Negative	
1110	Area 2-60	Door Casing	Gray	Metal	0.00	Negative	
1111	Calibration				1.00		
1112	Calibration				1.00		
1113	Calibration				1.00		
1114	Area 2-61	Wall A	Pink	Concrete	0.00	Negative	
1115	Area 2-61	Wall B	Pink	Concrete	0.00	Negative	
1116	Area 2-61	Wall D	Pink	Concrete	0.01	Negative	
1117	Area 2-61	Window Casing	Gray	Metal	0.00	Negative	
1118	Area 2-61	Wall C	Gray	Drywall	0.00	Negative	
1119	Area 2-61	Door	Gray	Metal	0.00	Negative	
1120	Area 2-61	Door Casing	Gray	Metal	0.00	Negative	
1121	Area 2-62	Wall A	Pink	Concrete	0.00	Negative	
1122	Area 2-62	Wall C	Pink	Concrete	0.00	Negative	
1123	Area 2-62	Wall B	Pink	Concrete	0.02	Negative	
1124	Area 2-62	Column	Pink	Concrete	0.01	Negative	
1125	Area 2-62	Counter	Gray	Metal	0.00	Negative	
1126	Area 2-62	Window Casing	Gray	Metal	0.00	Negative	
1127	Area 2-62	Door Casing	Gray	Metal	0.00	Negative	
1128	Area 2-62	Door	Varnish	Wood	0.00	Negative	
1129	Area 2-62	Wall D	Gray	Drywall	0.00	Negative	
1130	Area 2-63	Wall A	Pink	Concrete	0.00	Negative	
1131	Area 2-63	Wall B	Gray	Drywall	0.00	Negative	
1132	Area 2-63	Wall D	Gray	Drywall	0.00	Negative	
1133	Area 2-63	Door	Gray	Metal	0.00	Negative	
1134	Area 2-63	Door Casing	Gray	Metal	0.00	Negative	
1135	Area 2-63	Window Casing	Gray	Metal	0.00	Negative	
1136	Area 2-63	Lavatory	White	Ceramic	0.00	Negative	
1137	Area 2-64	Wall C	Pink	Concrete	0.00	Negative	
1138	Area 2-64	Wall D	Pink	Concrete	0.00	Negative	
1139	Area 2-64	Wall A	Gray	Drywall	0.00	Negative	
1140	Area 2-64	Wall B	Gray	Drywall	0.00	Negative	
1141	Area 2-64	Window Casing	Gray	Metal	0.00	Negative	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
1142	Area 2-64	Door	Gray	Metal	0.00	Negative	
1143	Area 2-64	Door Casing	Gray	Metal	0.00	Negative	
1144	Area 2-64	Lavatory	White	Ceramic	0.01	Negative	
1145	Area 2-75	Wall A	Blue	Concrete	0.00	Negative	
1146	Area 2-75	Wall D	Blue	Concrete	0.00	Negative	
1147	Area 2-75	Wall B	Pink	Concrete	0.00	Negative	
1148	Area 2-75	Wall D	Pink	Concrete	0.00	Negative	
1149	Area 2-75	Door	Varnish	Wood	0.00	Negative	
1150	Area 2-75	Door Casing	White	Metal	0.00	Negative	
1151	Area 2-126	Door Casing	Gray	Metal	0.00	Negative	
1152	Area 2-126	Wall Tile	Green	Ceramic	1.20	Positive	
1153	Area 2-126	Door	Varnish	Wood	0.00	Negative	
1154	Area 2-126	Wall A	White	Concrete	0.01	Negative	
1155	Area 2-126	Wall B	White	Concrete	0.01	Negative	
1156	Area 2-126	Wall C	White	Concrete	0.00	Negative	
1157	Area 2-126	Wall D	White	Concrete	0.00	Negative	
1158	Area 2-126	Ceiling	White	Drywall	0.00	Negative	
1159	Area 2-126	Floor Tile	Black	Ceramic	0.00	Negative	
1160	Area 2-118	Wall Tile	Green	Ceramic	1.30	Positive	
1161	Area 2-118	Door Casing	Gray	Metal	0.00	Negative	
1162	Area 2-118	Door	Varnish	Wood	0.00	Negative	
1163	Area 2-118	Wall A	White	Concrete	0.00	Negative	
1164	Area 2-118	Wall B	White	Concrete	0.00	Negative	
1165	Area 2-118	Wall C	White	Concrete	0.00	Negative	
1166	Area 2-118	Wall D	White	Concrete	0.00	Negative	
1167	Area 2-118	Ceiling	White	Drywall	0.00	Negative	
1168	Area 2-118	Floor Tile	Black	Ceramic	0.02	Negative	
1169	Area 2-121	Wall A	White	Concrete	0.00	Negative	
1170	Area 2-121	Wall B	White	Concrete	0.00	Negative	
1171	Area 2-121	Wall C	White	Concrete	0.00	Negative	
1172	Area 2-121	Wall D	White	Concrete	0.00	Negative	
1173	Area 2-121	Ceiling	White	Drywall	0.00	Negative	
1174	Area 2-121	Door Casing	Gray	Metal	0.00	Negative	
1175	Area 2-121	Door	Varnish	Wood	0.00	Negative	
1176	Area 2-121	Floor Tile	Black	Ceramic	0.00	Negative	
1177	Area 2-117	Door	Gray	Metal	0.00	Negative	
1178	Area 2-117	Door Casing	Gray	Metal	0.00	Negative	
1179	Area 2-117	Ceiling	White	Drywall	0.00	Negative	
1180	Area 2-117	Wall Tile	Green	Ceramic	1.30	Positive	
1181	Area 2-117	Floor Tile	Black	Ceramic	0.00	Negative	
1182	Area 2-116	Door	Gray	Metal	0.00	Negative	
1183	Area 2-116	Door Casing	Gray	Metal	0.00	Negative	
1184	Area 2-116	Ceiling	White	Drywall	0.00	Negative	
1185	Area 2-116	Wall Tile	Green	Ceramic	1.30	Positive	
1186	Area 2-116	Floor Tile	Black	Ceramic	0.00	Negative	
1187	Area 2-115	Door	Gray	Metal	0.00	Negative	
1188	Area 2-115	Door Casing	Gray	Metal	0.00	Negative	
1189	Area 2-115	Wall A	White	Concrete	0.00	Negative	
1190	Area 2-115	Wall B	White	Concrete	0.00	Negative	
1191	Area 2-115	Wall C	White	Concrete	0.00	Negative	
1192	Area 2-115	Wall D	White	Concrete	0.00	Negative	
1193	Area 2-115	Ceiling	White	Drywall	0.00	Negative	
1194	Area 2-115	Floor Tile	Black	Ceramic	0.01	Negative	
1195	Area 2-115	Wall Tile	Green	Ceramic	1.30	Positive	

PROJECT:	Hospital Universitario Ramón Ruiz Aranau ( HURRA)			CLIENT: Departamento de Salud			
DATE:	12/21/2021	Delivery Room- 2nd Floor		LBP Inspector: Dilia Rosado			
Sample ID.	Functional Space	Location	Color	Subst.	XRF Reading	Pos/Neg	Comments
1196	Area 2-114	Door	Gray	Metal	0.00	Negative	
1197	Area 2-114	Door Casing	Gray	Metal	0.00	Negative	
1198	Area 2-114	Ceiling	White	Drywall	0.00	Negative	
1199	Area 2-114	Wall Tile	White	Ceramic	1.20	Positive	
1200	Area 2-114	Floor Tile	Black	Ceramic	0.00	Negative	
1201	Area 2-113	Wall Tile	Green	Ceramic	1.30	Positive	
1202	Area 2-113	Wall Tile	White	Ceramic	1.20	Positive	
1203	Area 2-113	Wall Tile	Cream	Ceramic	1.20	Positive	
1204	Area 2-113	Ceiling	White	Drywall	0.00	Negative	
1205	Area 2-113	Door	Gray	Metal	0.00	Negative	
1206	Area 2-113	Door Casing	Gray	Metal	0.00	Negative	
1207	Area 2-127	Wall A	White	Concrete	0.00	Negative	
1208	Area 2-127	Wall B	White	Concrete	0.00	Negative	
1209	Area 2-127	Wall C	White	Concrete	0.01	Negative	
1210	Area 2-127	Wall D	White	Concrete	0.01	Negative	
1211	Area 2-127	Ceiling	White	Drywall	0.00	Negative	
1212	Area 2-127	Wall Tile	Green	Ceramic	1.30	Positive	
1213	Area 2-127	Floor Tile	Black	Ceramic	0.00	Negative	
1214	Area 2-128	Wall A	Pink	Concrete	0.00	Negative	
1215	Area 2-128	Wall B	Pink	Concrete	0.00	Negative	
1216	Area 2-128	Wall C	Pink	Concrete	0.00	Negative	
1217	Area 2-128	Wall D	Pink	Concrete	0.00	Negative	
1218	Area 2-128	Door Casing	Gray	Metal	0.00	Negative	
1219	Area 2-128	Door	Varnish	Wood	0.00	Negative	
1220	Area 2-128	Ceiling	White	Drywall	0.00	Negative	
1221	Area 2-128	Floor Tile	Black	Ceramic	0.00	Negative	
1222	Area 2-129	Wall A	Pink	Concrete	0.00	Negative	
1223	Area 2-129	Wall B	White	Concrete	0.00	Negative	
1224	Area 2-129	Wall C	White	Concrete	0.00	Negative	
1225	Area 2-129	Wall D	White	Concrete	0.00	Negative	
1226	Area 2-129	Door Casing	Gray	Metal	0.00	Negative	
1227	Area 2-129	Door	Varnish	Wood	0.00	Negative	
1228	Area 2-129	Ceiling	White	Drywall	0.00	Negative	
1229	Area 2-125	Door	Gray	Metal	0.00	Negative	
1230	Area 2-125	Door Casing	Gray	Metal	0.00	Negative	
1231	Area 2-125	Wall B	Cream	Concrete	0.00	Negative	
1232	Area 2-125	Wall C	Cream	Concrete	0.00	Negative	
1233	Area 2-125	Wall D	Cream	Concrete	0.00	Negative	
1234	Area 2-125	Ceiling	White	Drywall	0.00	Negative	
1235	Area 2-124	Window Casing	White	Metal	0.00	Negative	
1236	Area 2-124	Wall A	White	Concrete	0.00	Negative	
1237	Area 2-124	Wall B	White	Concrete	0.00	Negative	
1238	Area 2-124	Wall C	White	Concrete	0.00	Negative	
1239	Area 2-124	Wall D	White	Concrete	0.00	Negative	
1240	Area 2-124	Floor Tile	Black	Ceramic	0.01	Negative	
1241	Area 2-124	Wall Tile	Green	Ceramic	1.30	Positive	
1242	Area 2-124	Ceiling	White	Drywall	0.00	Negative	
1243	Area 2-123	Window Casing	White	Metal	0.00	Negative	
1244	Area 2-123	Wall A	White	Concrete	0.00	Negative	
1245	Area 2-123	Wall B	White	Concrete	0.00	Negative	
1246	Area 2-123	Wall C	White	Concrete	0.00	Negative	
1247	Area 2-123	Wall D	White	Concrete	0.00	Negative	
1248	Area 2-123	Floor Tile	Black	Ceramic	0.00	Negative	
1249	Area 2-123	Wall Tile	Green	Ceramic	1.30	Positive	

